

From 01/01/00 to 12/31/17

# EXPIRED PERMITS REPORT

Grand Total

47

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
26				Building Permit			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>98364B00</b>	07/23/1999	<b>11/05/2001</b>	<b>EXPIRED</b>	<b>CADD</b>	<b>671 N GLEBE RD</b>	<b>Office Tower Addition to Ballston Common Mall ecludes 4th floor, includes roof and penthouse.</b>	<b>\$138,350.73</b>
BALLSTON COMMON ASSOCIATES	OWNER		%FOREST CITY INC	700 TERMINAL TOWER	CLEVELAND OH	44113	
FOREST CITY COMMERCIAL CONSTRUCTION CO	APPLICANT		720 TERMINAL TOWER	50 PUBLIC SQUARE	CLEVELAND OH	44113	216-416-3660
FOREST CITY COMMERCIAL CONSTRUCTION CO	CONTRACTOR	2705041086	720 TERMINAL TOWER		CLEVELAND OH	44113	
04/03/2000	REJ		C: Framing				
04/03/2000	REJ		C: Ceiling Close-in				
04/06/2000	PA		C: Framing			checked mockup on 4th fl of ext steel studwalls,met w/ g.c. and manganero super. need clarification on blocking spacing at bridging and fastner schedule	
05/15/2000	AP		C: General Building			met w/ drywall sub and elec sub,to go over penetrations to stair enclosures..Shaft wall syst used is not appropriate for using recessed fire phone boxes. number and size of penetrations should have a 3 1/2" furred wall in front of shaft wall system to acc	
05/22/2000	AP		C: Wall Close-in			4th fl bathroom walls and ceiling (mock up)	
06/14/2000	PA		C: Wall Close-in			shaft at stair 4 4,5,6,7,8 only.mech rm 5,6. P.H. south wall,elev mch rm walls	
06/29/2000	PA		C: Wall Close-in			elev mch room ext walls	
06/29/2000	PA		C: Wall Close-in			men and womens core baths,5,6,7.shaft at stair #4 ok 9and 10 only. note: super and ofm notified of dryers in stair 4 at theatre leves are hazardous to egress and should not be in stairs when theatres are occupied.	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
07/11/2000	PA		C: Wall Close-in			all core walls except stair int. 5 thru 0,shaft in stair1 east 4 thru 10	
08/03/2000	AP		C: Wall Close-in				
08/03/2000	PA		C: Wall Close-in			Stair #5-shaft in stairs from 4th thru 10 th floor. 12th floor core walls,11,12,13 floors duct shaft	
08/07/2000	PA		C: Wall Close-in			stair 5- 4-10th floors,12th flr core walls,stair 5 duct shafts 11,12,13 flrs	
08/07/2000	PA		C: Roofing			did the walls in the stair for the shaft on 11,12,13. see the sticker	
08/08/2000	AP		C: Wall Close-in			ext walls,4 thru 10	
08/08/2000	AP		C: Additional Time				
08/11/2000	AP		C: Wall Close-in			perimeter walls 11,12,core walls 13th fl,stair 4 and 5 ...,11,12,13th fls	
08/21/2000	AP		C: Wall Close-in			safing at glasswall syst.13,14 th fls only	
08/24/2000	REJ		C: Wall Close-in			14 th fl core,not ready	
08/24/2000	AP		C: Wall Close-in			mech p.h. ext walls	
08/24/2000	AP		C: General Building			advised B. Kruger that repairs to stair enclosure walls ,in cinema,were to be U.S.G. spec type repair to 2hr walls.These are the aeras opened up to dry cavitys due to water damage during tower const	
08/31/2000	AP		C: Wall Close-in			14th fl core walls, 14 ,13,12,11 curtian wall safing,east ext walls 11,10,9 only	
09/11/2000	AP		C: Wall Close-in			curtian wall safing and ins.9,10,11,ext wall ins east side only 4thru8	
09/19/2000	AP		C: Wall Close-in			west ext walls 6 thru 11	
09/25/2000	AP		C: Framing			4th fl stair 2and 3,west ext walls all,curtian wall complete	
11/15/2000	PA		C: Final Building			approved for core and shell c/o ,pending completion of minor punchlist items	
05/09/2001	PA		C: General Building			15,16 th fl. excluding atrium and mezzine,pending approval of revisions under review and completion of security and testing of all door locks	
<b>R</b>			<b>C: Final Building</b>			<b>N</b>	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b><u>B0700321</u></b>	02/08/2007	08/07/2007	EXPIRED	CMISC	671 N GLEBE RD	LOW VOLTAGE 7TH. FLOOR. ***	\$35.61
FC BALLSTON COMMON LLC	OWNER			50 PUBLIC SQ #1340	CLEVELAND OH	44113	
ALEX HUDSON	APPLICANT						703-550-0450
HENKELS & MCCOY INC	CONTRACTOR	2701004946	985 JOLLY ROAD		BLUE BELL, PA	19422	703-550-0450

**R**

**C: Final Building**

**N**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b><u>B0700477</u></b>	02/28/2007	08/27/2007	EXPIRED	CMISC	671 N GLEBE RD	LOW VOLTAGE WIRING, 7TH FLOOR	\$35.61
FC BALLSTON COMMON LLC	OWNER			50 PUBLIC SQ #1340	CLEVELAND OH	44113	
MONA ELECTRICAL CONSTRUCTION GROUP INC	APPLICANT	2701034655	7915 MALCOLM ROAD		CLINTON, MD	20735	301-599-7264
MONA ELECTRICAL CONSTRUCTION GROUP INC	CONTRACTOR	2701034655	7915 MALCOLM ROAD		CLINTON, MD	20735	301-599-7264
							301-868-8400

**R**

**C: Final Building**

**N**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B0700855</b>	04/04/2007	10/01/2007	EXPIRED	CMISC	671 N GLEBE RD	INSTALL VOICE DATA CABLING	\$35.61
FC BALLSTON COMMON LLC	OWNER		50 PUBLIC SQ #1340	CLEVELAND OH		44113	
HENKELS & MCCOY	APPLICANT					703.550.0450	
HENKELS & MCCOY INC	CONTRACTOR	2701004946	985 JOLLY ROAD	BLUE BELL, PA		19422	703-550-0450

**R**

**C: Final Building**

**N**

<b>B0700971</b>	04/16/2007	10/13/2007	EXPIRED	CTBO	671 N GLEBE RD	INTERIOR ALTERATION	\$580.83
FC BALLSTON COMMON LLC	OWNER		50 PUBLIC SQ #1340	CLEVELAND OH		44113	
ELIZABETH STAGG	APPLICANT		3900 JERMANTOWN RD STE# 300	FAIRFAX, VA		22030	703 928 1326

**R**

**C: Final Building**

**N**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1000039</b>	01/11/2010	05/14/2011	EXPIRED	CTBO	671 N GLEBE RD	SPECAIL INSPECTION FOR THE PAD INSTALLATION OF GENERATOR IN GARAGE LEVEL WITH RELATED EXHAUST WORK . LEVELS G-1 THRU G-6. *	\$1,611.40
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER			PO BOX 94877	CLEVELAND OH	44101	
RAND CONSTRUCTION CORPORATION	CONTRACTOR	2705018936	1029 N ROYAL ST	ALEXANDRIA, VA	22314	703-553-5511	
RAND CONSTRUCTION CORPORATION	PERMITHOLD	2705018936	1029 N ROYAL ST	ALEXANDRIA, VA	22314	703-553-5511	
11/04/2010	CANC		C: Tank Installation				Note: Tank pressure test not ready...
11/05/2010	CANC		C: Tank Installation				scheduled on mech. permit
11/15/2010	AP		C: Wall Close-in				For shafts at g1 thru g6 levels.
11/15/2010	AP		C: Additional Time				For multi. floors.
11/19/2010	AP		C: Final Building				For shafts g1 thru g6.
<b>R</b>	<b>C:Special Inspect Final Letter</b>		<b>N</b>				

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1000897</b>	05/05/2010	02/15/2011	EXPIRED	CTBO	671 N GLEBE RD	INT ALT 6TH FLOOR 2768 SF	\$2,077.59
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
TBS	PERMITHOLD						
THIRD COAST CONTRACTORS	CONTRACTOR	2705014268	1806-3 VIRGINIA ST		ANNAPOLIS, MD	21401 410-280-3808	
06/10/2010	AP		C: Framing				
08/19/2010	AP		C: Ceiling Close-in				
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			
<b>B1001744</b>	08/11/2010	02/07/2011	EXPIRED	CTBO	671 N GLEBE RD	SYSTEMS FURNITURE, 6TH FLOOR	\$275.59
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
THIRD COAST CONTRACTORS	CONTRACTOR	2705014268	1806-3 VIRGINIA ST		ANNAPOLIS, MD	21401 410-280-3808	
THIRD COAST CONTRACTORS	PERMITHOLD	2705014268	1806-3 VIRGINIA ST		ANNAPOLIS, MD	21401 410-280-3808	
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			

All ok. Pantry wall needs plumbing insp. NOTE:  
Accessibility sheet box 1 checked, no van  
accessible parking available. Revise accessibility  
sheet.

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1002315</b>	10/19/2010	04/17/2011	EXPIRED	CTBO	671 N GLEBE RD	1 WALL MOUNTED SIGN	\$275.59
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
KERLEY SIGNS INC	CONTRACTOR	2705035420	7650 PRESTON DR		LANDOVER MD	20785	
KERLEY SIGNS INC	PERMITHOLD	2705035420	7650 PRESTON DR		LANDOVER MD	20785	
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			
<b>B1200427</b>	02/29/2012	09/09/2012	EXPIRED	CTBO	671 N GLEBE RD	SELECTIVE DEMOLITIONS & NEW FINISHES FOR UNOCCUPIED TENANT SPACE TOTAL 20,225 SF	\$1,751.75
BUCH CONSTRUCTION INC	CONTRACTOR	2701031086	10945 JOHNS HOPKINS RD		LAUREL MD	20723	301-369-3500
BUCH CONSTRUCTION INC	PERMITHOLD						
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1200848</b>	04/18/2012	10/15/2012	EXPIRED	CTBO	671 N GLEBE RD	SYSTEMS FURNITURE, 11TH FLOOR	\$275.59
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877	CLEVELAND OH	44101		
AMERICAN OFFICE GAITHERSBURG, INC	CONTRACTOR	2705123601	309 N CALVERT STREET	BALTIMORE MD	21202	410-539-7529	
AMERICAN OFFICE GAITHERSBURG, INC	PERMITHOLD	2705123601	309 N CALVERT STREET	BALTIMORE MD	21202		
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			
<b>R</b>	<b>C: Systems Furniture Building</b>			<b>N</b>			
<b>B1201666</b>	07/13/2012	01/09/2013	EXPIRED	CADD	671 N GLEBE RD	TOWER CRANE	\$366.89
HITT CONTRACTING INC	PERMITHOLD	2701005319	2900 FAIRVIEW PARK DRIVE	FALLS CHURCH, VA	22042	703-846-9000	
CONSORTIUM BALLSTON LLC%THE BERNSTEIN CO	OWNER		3299 K ST NW #300	WASHINGTON DC	20007		
HITT CONTRACTING INC	CONTRACTOR	2701005319	2900 FAIRVIEW PARK DRIVE	FALLS CHURCH, VA	22042	703-846-9000	
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1201727</b>	07/20/2012	06/17/2013	EXPIRED	CTBO	671 N GLEBE RD	INT ALT. 11TH FL	\$1,225.29
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
HITT CONTRACTING INC	CONTRACTOR	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
HITT CONTRACTING INC	PERMITHOLD	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
08/13/2012	REJ		C: Wall Close-in				pantry area- need to repair the shaft drywall (2) layers removed and plumbing is to be moved out of the shaft wall
08/13/2012	PA		C: Wall Close-in				reception area only
08/16/2012	PA		C: Wall Close-in				pantry area- shaft repair OK
08/21/2012	PA		C: Wall Close-in				offices 1108 and 1109
08/27/2012	PA		C: Ceiling Close-in				offices 1108 and 1109
12/14/2012	CANC		C: Ceiling Close-in				no one onsite
12/19/2012	AP		C: Ceiling Close-in				
<b>R</b>	<b>C: Final Building</b>						<b>N</b>

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1201728</b>	07/20/2012	06/17/2013	EXPIRED	CTBO	671 N GLEBE RD	INT ALT. 12TH FL	\$2,450.82
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
HITT CONTRACTING INC	CONTRACTOR	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
HITT CONTRACTING INC	PERMITHOLD	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
09/19/2012	PA		C: Wall Close-in				offices 12-046, -045, -037, -017, -108
09/26/2012	REJ		C: Ceiling Close-in				need fire sprinkler hydro approval
10/05/2012	AP		C: Wall Close-in				offices 12-068, 12-069, 12-070, 12-071
10/12/2012	REJ		C: Ceiling Close-in				need hydro
12/14/2012	CANC		C: Ceiling Close-in				no one onsite
12/19/2012	AP		C: Ceiling Close-in				
<b>R</b>	<b>C: Final Building</b>				<b>N</b>		

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1201729</b>	07/20/2012	06/17/2013	EXPIRED	CTBO	671 N GLEBE RD	INT ALT. 13TH FL	\$3,817.61
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
HITT CONTRACTING INC	CONTRACTOR	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
HITT CONTRACTING INC	PERMITHOLD	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
10/18/2012	NOTE		C: Wall Close-in			done by mla	
10/18/2012	PA		C: Wall Close-in			office 13-065 only	
11/08/2012	AP		C: Wall Close-in			Remaining walls note: -need to maintain corridor required with between new wall and bottom of stairs coming from the 14th floor -type 1A walls due to fire rating need to drywall hung on both sides	
12/19/2012	AP		C: Ceiling Close-in				
<b>R</b>	<b>C: Final Building</b>				<b>N</b>		

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1201735</b>	07/23/2012	06/17/2013	EXPIRED	CTBO	671 N GLEBE RD	INTERIOR ALTERATIONS	\$1,960.04
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
HITT CONTRACTING INC	CONTRACTOR	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
HITT CONTRACTING INC	PERMITHOLD	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
08/13/2012	PA		C: Wall Close-in				offices 14-036, 14-018, 14-017
08/27/2012	REJ		C: Ceiling Close-in				need fire sprinkler hydro only for offices 14-036, 14-018, 14-017
08/31/2012	PA		C: Wall Close-in				non-rated pations for two office spaces on the 14th floor
09/07/2012	REJ		C: Ceiling Close-in				offices 14-036, 14-018, 14-037, 14-090 need mechanical inspection
09/14/2012	AP		C: Ceiling Close-in				offices 14-017, 14-018, 14-036, 14-037, 14-090
12/13/2012	CA		C: Ceiling Close-in				IVRS - AP canceled
12/14/2012	CANC		C: Ceiling Close-in				no one onsite
12/19/2012	AP		C: Ceiling Close-in				
<b>R</b>	<b>C: Final Building</b>				<b>N</b>		

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1201736</b>	07/23/2012	06/17/2013	EXPIRED	CTBO	671 N GLEBE RD	INTERIOR ALTERATIONS	\$2,425.71
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
HITT CONTRACTING INC	CONTRACTOR	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
HITT CONTRACTING INC	PERMITHOLD	2701005319	2900 FAIRVIEW PARK DRIVE		FALLS CHURCH, VA	22042	703-846-9000
10/02/2012	AP		C: Wall Close-in				note: at office 15-CR6-N up high on the outside of office wall electrical J-box needs to be left accessible
10/12/2012	REJ		C: Ceiling Close-in				need hydro
12/14/2012	CANC		C: Ceiling Close-in				no one onsite
12/19/2012	AP		C: Ceiling Close-in				
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			
<b>B1202008</b>	08/20/2012	02/16/2013	EXPIRED	CTBO	671 N GLEBE RD	SYSTEMS FURNITURE-14TH FL	\$275.59
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
AMERICAN OFFICE	CONTRACTOR	2705123601	309 N CALVERT STREET		BALTIMORE MD	21202	
AMERICAN OFFICE	PERMITHOLD	2705123601	309 N CALVERT STREET		BALTIMORE MD	21202	
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1202098</b>	08/28/2012	02/24/2013	EXPIRED	CTBO	671 N GLEBE RD	SELECTIVE DEMO IN TENANT SPACE	\$14,313.33
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877	CLEVELAND OH	44101		
TBD	PERMITHOLD						
<b>R</b>	<b>C: Final Building</b>		<b>N</b>				
<b>B1300203</b>	02/01/2013	08/03/2013	EXPIRED	CTBO	671 N GLEBE RD	CORE DRILLING 11, 12, 13, 14, 15 TO ALLOW INSTALLATION OF GLYCOL PIPES FOR NEW A/C UNITS.	\$275.59
COMPU DYNAMICS LLC	PERMITHOLD	2705071883	104 D CARPENTER DRIVE 20164	STERLING, VA	20164	703-796-3843	
COMPU DYNAMICS LLC	CONTRACTOR	2705071883	104 D CARPENTER DRIVE 20164	STERLING, VA	20164	703-796-3843	
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877	CLEVELAND OH	44101		
<b>R</b>	<b>C: Final Building</b>		<b>N</b>				

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1301765</b>	07/19/2013	05/06/2014	EXPIRED	CTBO	671 N GLEBE RD	<b>INTERCONNECTING STAIR Special inspections required.</b>	<b>\$594.88</b>
HITT CONTRACTING INC	PERMITHOLD				2900 FAIRVIEW PARK DRIVE FALLS CHURCH, VA	22042 703-846-9000	
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER				PO BOX 94877 CLEVELAND, OH	44101	
HITT CONTRACTING INC	CONTRACTOR	2701005319			2900 FAIRVIEW PARK DRIVE FALLS CHURCH, VA	22042 703-846-9000	
11/07/2013	AP				C: Special Inspect Final Letter	Final documents received and approved.	
11/08/2013	REJ				C: Final Building	-need handrail at bottom of stairs to return to guardrail -need to provide guardrail or barrier under stair at headroom less than 80"	
<b>R</b>	<b>C: Final Building</b>				<b>N</b>		
<b>B1302289</b>	09/24/2013	04/29/2014	EXPIRED	CTBO	671 N GLEBE RD	<b>INTERIOR ALTERATION</b>	<b>\$963.81</b>
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER				PO BOX 94877 CLEVELAND OH	44101	
HITT CONTRACTING INC	CONTRACTOR	2701005319			2900 FAIRVIEW PARK DRIVE FALLS CHURCH, VA	22042 703-846-9000	
HITT CONTRACTING INC	PERMITHOLD	2701005319			2900 FAIRVIEW PARK DRIVE FALLS CHURCH, VA	22042 703-846-9000	
10/31/2013	AP				C: Wall Close-in		
10/31/2013	AP				C: Ceiling Close-in		
11/25/2013	REJ				C: Final Building	-need system furniture permit -need mechanical final inspection permit m1301295	
<b>R</b>	<b>C: Final Building</b>				<b>N</b>		



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1401917</b>	07/30/2014	<b>02/01/2015</b>	<b>EXPIRED</b>	<b>CTBO</b>	<b>671 N GLEBE RD</b>	<b>INT DEMO 16TH FLOOR (TOP FLOOR)</b>	<b>\$437.99</b>
CONSORTIUM BALLSTON LLC	OWNER			3299 K ST NW #300	WASHINGTON DC	20007	
BOGNET CONSTRUCTION ASSOCIATES INC.	CONTRACTOR	2705044214	1911 N. FORT MYER DR, #705		ARLINGTON, VA	22209	703-348-4757
BOGNET CONSTRUCTION ASSOCIATES INC.	PERMITHOLD						
<b>R</b>	<b>C: Final Building</b>				<b>N</b>		

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B1503182</b>	11/12/2015	08/28/2016	EXPIRED	CTBO	671 N GLEBE RD	TEMP UNIT MOCK UP RESIDENTIAL UNIT	\$1,556.73
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER				PO BOX 94877 CLEVELAND OH	44101	
CLARK CONSTRUCTION GROUP LLC	CONTRACTOR	2705085523	7500 OLD GEORGETOWN RD		BETHESDA, MD	20814 301 272 8100	
CLARK CONSTRUCTION GROUP LLC	PERMITHOLD	2705085523	7500 OLD GEORGETOWN RD		BETHESDA, MD	20814 301 272 8100	
02/11/2016	CANC		C: Framing			by GC need all trade inspection approvals before building inspection, no inspection made	
02/12/2016	REJ		C: Framing			-no one onsite for inspection, no one to explain project nor what needed to be looked at just walls or ceiling framing as well? -plumbing being rough-in? pipes being installed in walls or just fixtures being set? -fire treated plywood being used on ceil	
02/12/2016	AP		C: Framing			walls only/ note: plumbing fixtures being set for looks only, sprinkler heads will be dropped and ceiling inspection later, and contractor to verify fire treated plywood being used on ceilings	
02/26/2016	REJ		C: Ceiling Close-in			complete lowered ceilings with support 4' OC -unit A den area and hallway -main corridor hallway and need to verify plywood used is fire rated	
02/26/2016	NOTE		C: Final Building			note: need to determine how this space will be used because no emergency and white lighting installed, no exit lights, etc	
03/01/2016	AP		C: Ceiling Close-in			note: contractor by final inspection be installing fire rated plywood up on platform or be removing it waiting on architect approval	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
03/01/2016	NOTE		C: Final Building			note: discussed with contractor the need to install lighting outside of mock up units to light egress paths	
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			
<b><u>B1603581</u></b>	12/23/2016	<b>09/12/2017</b>	<b>ACTIVE</b>	<b>CTBO</b>	<b>671 N GLEBE RD</b>	<b>MALL RENOVATION FLOOR 1 - 22,064 SQ. FT. OF M USE</b>	<b>\$264.74</b>
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		50 PUBLIC SQUARE #1410		CLEVELAND OH	44113	
CLARK CONSTRUCTION GROUP LLC	CONTRACTOR	2705085523	7500 OLD GEORGETOWN RD		BETHESDA, MD	20814	301 272 8100
CLARK CONSTRUCTION GROUP LLC	PERMITHOLD	2705085523	7500 OLD GEORGETOWN RD		BETHESDA, MD	20814	301 272 8100
<b>R</b>	<b>C: Final Building</b>			<b>N</b>			
<b>R</b>	<b>C:Special Inspect Final Letter</b>			<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B9901078</b>	10/05/1999	<b>10/03/2000</b>	<b>EXPIRED</b>	<b>CMISC</b>	<b>671 N GLEBE RD</b>	<b>TOWER CRANE</b>	<b>\$72.35</b>
BALLSTON COMMON ASSOCIATES	OWNER		%FOREST CITY INC	700 TERMINAL TOWER	CLEVELAND OH 44113		
L R WILLSON & SONS INC	APPLICANT		773 ANNAPOLIS RD	P O BOX 227	GAMBRILLE MD 21054		
L R WILLSON & SONS INC	CONTRACTOR	2705014399	773 ANNAPOLIS RD	P O BOX 227	GAMBRILLE MD 21054		
10/19/1999	AP		C: General Building			checked tip limits on crane ,recieved morrow's field tech report ,ok for use	
04/06/2000	AP		C: General Building			on going const crane inb use	
<b>R</b>	<b>C: Final Building</b>		<b>N</b>				

Summary for 'TITLE' = Building Permit (26 detail records)

**TOTAL COUNT 26**

**14**

**Electrical Permit**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1001244</b>	06/07/2010	<b>01/26/2011</b>	<b>EXPIRED</b>	<b>COM</b>	<b>671 N GLEBE RD</b>	<b>***AMEND***06/24/10 1=LOW VOLTAGE</b>	<b>\$464.19</b>
						<b>12 CIRCUITS, 20 FIXTURES, 3 CUBICLE COUNT, 1 DISPOSAL, 1 WATER HEATER</b>	
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
SELECTRIC INC	CONTRACTOR	2705070536	3861 IRONGATE LANE		BOWIE MD 20715		301.262.7878
SELECTRIC INC	PERMITHOLD	2705070536	3861 IRONGATE LANE		BOWIE MD 20715		301.262.7878
06/09/2010	AP		C: Concealment			wall between IT/pantry- see plans.	
07/27/2010	CA		C: Concealment			IVRS - AP canceled	
07/30/2010	AP		C: Concealment			ceilings	
07/30/2010	PA		C: Final Electrical			systems missing blanks, half systems no power,pending systems permit.	
<b>R</b>	<b>C: Final Electrical</b>				<b>N</b>		

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1002419</b>	10/19/2010	04/17/2011	EXPIRED	COM	671 N GLEBE RD	1 OUTDOOR SIGN	\$171.45
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
HAISLIP CORPORATION	CONTRACTOR	2701010369	14325 - F WILLARD RD.		CHANTILLY, VA.	20151-169 703-449-9500	
HAISLIP CORPORATION	PERMITHOLD	2701010369	14325 - F WILLARD RD.		CHANTILLY, VA.	20151-169 703-449-9500	

**R**

**C: Final Electrical**

**N**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1202362</b>	09/12/2012	03/11/2013	EXPIRED	COM	671 N GLEBE RD	LOW VOLTAGE / VOICE & DATA.	\$260.35
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
ORION COMMUNICATION INC	CONTRACTOR	2705041968	7650 STANDISH PL	SUITE 102	ROCKVILLE, MD	20855 301-921-9056	
ORION COMMUNICATION INC	PERMITHOLD	2705041968	7650 STANDISH PL	SUITE 102	ROCKVILLE, MD	20855 301-921-9056	

**R**

**C: Final Electrical**

**N**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1202987</b>	11/20/2012	05/19/2013	EXPIRED	COM	671 N GLEBE RD	LOW VOLTAGE WIRING, 10TH FLOOR	\$163.83
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER				PO BOX 94877 CLEVELAND OH	44101	
INTEGRATED SECURITY TECHNOLOGIES, INC.	CONTRACTOR	11-5536			520 HERNDON PARKWAY, SUITE C HERNDON VA	20170	7034644766
INTEGRATED SECURITY TECHNOLOGIES, INC.	PERMITHOLD	11-5536			520 HERNDON PARKWAY, SUITE C HERNDON VA	20170	7034644766
<b>R</b>	<b>C: Final Electrical</b>		<b>N</b>				
<b>E1300227</b>	01/29/2013	08/03/2013	EXPIRED	COM	671 N GLEBE RD	5=CIRCUITS, 5=FIXTURE/SWITCH/RECP, 5=DISCONNECT, 1=SERVICE UPTO500AMPS	\$374.52
COMPU DYNAMICS LLC	PERMITHOLD	2705071883			104 D CARPENTER DRIVE 20164 STERLING, VA	20164	703-796-6070
COMPU DYNAMICS LLC	CONTRACTOR	2705071883			104 D CARPENTER DRIVE 20164 STERLING, VA	20164	703-796-6070
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER				PO BOX 94877 CLEVELAND OH	44101	
<b>R</b>	<b>C: Final Electrical</b>		<b>N</b>				

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1300480</b>	02/22/2013	08/21/2013	EXPIRED	COM	671 N GLEBE RD	LOW VOLTAGE	\$163.83

**INSTALL ACCESS CONTROL ON  
DOORS IN THE PATH OF EGRESS**

FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
INTEGRATED SECURITY TECHNOLOGIES INC	CONTRACTOR	2705147904	520 HERNDON PARKWAY	SUITE C	HERNDON	20170	
							DCJS 11-5536
INTEGRATED SECURITY TECHNOLOGIES INC	PERMITHOLD	2705147904	520 HERNDON PARKWAY	SUITE C	HERNDON	20170	
							DCJS 11-5536

**R**

**C: Final Electrical**

**N**

<b>E1301850</b>	07/15/2013	01/11/2014	EXPIRED	COM	671 N GLEBE RD	1 LOW VOLTAGE	\$157.38
-----------------	------------	------------	---------	-----	----------------	---------------	----------

FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
AVIT SERVICE LLC	CONTRACTOR	2705142645	11325 RANDOM HILLS ROAD SUITE 360		FAIRFAX, VA	22030	703-975-8805
AVIT SERVICE LLC	PERMITHOLD	2705142645	11325 RANDOM HILLS ROAD SUITE 360		FAIRFAX, VA	22030	703-975-8805

**R**

**C: Final Electrical**

**N**



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1302647</b>	10/03/2013	04/27/2014	EXPIRED	COM	671 N GLEBE RD	10 VOICE/ DATA (LOW VOLTAGE)	\$157.38
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
ORION COMMUNICATION INC	CONTRACTOR	2705041968	7650 STANDISH PL	SUITE 102	ROCKVILLE, MD	20855	301-921-9056
ORION COMMUNICATION INC	PERMITHOLD	2705041968	7650 STANDISH PL	SUITE 102	ROCKVILLE, MD	20855	301-921-9056
10/11/2013	PA		C: Concealment			all ceilings-ok	
10/28/2013	PA		C: Final Electrical			partial final for part of 8 fl that customer needs to move into	
<b>R</b>	<b>C: Final Electrical</b>			<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1401499</b>	06/20/2014	12/17/2014	EXPIRED	COM	671 N GLEBE RD	1=SERVICE OVER 3000AMPS	\$636.04
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
GLEESON AL ELECTRICAL CO INC	CONTRACTOR	2701010130	4710 UPSHUR STREET		BLADENSBURG MD	20710	
GLEESON AL ELECTRICAL CO INC	PERMITHOLD	2701010130	4710 UPSHUR STREET		BLADENSBURG MD	20710	
<b>R</b>	<b>C: Final Electrical</b>			<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1600323</b>	02/09/2016	08/09/2016	EXPIRED	COM	671 N GLEBE RD	2 CIRCUITS, 12 FIXTURES SWITCHES RECEPTACLES	\$115.17
						<b>TEMP UNIT MOCK UP RESIDENTIAL UNIT</b>	
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
WILTSHIRE ELECTRIC CO	CONTRACTOR	2705008818	18340 DUCHESS DR		OLNEY MD	20832	301-774-2837
WILTSHIRE ELECTRIC CO	PERMITHOLD	2705008818	18340 DUCHESS DR		OLNEY MD	20832	301-774-2837
02/11/2016	AP		C: Concealment			Concealment approved for 1 circuit and outlet in each mockup unit . 2 units Jobsite located at mall entrance by concierge desk for office building.	
<b>R</b>	<b>C: Final Electrical</b>			<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1601391</b>	05/31/2016	12/11/2016	EXPIRED	COM	671 N GLEBE RD	02 CIRCUITS, 06 FIXTURES. RE: B1600855. *	\$101.75
GLENWOOD ELECTRIC	PERMITHOLD	2705117235	DAN BRIAN CAULFIELD	2626 HOBBS RD.	GLENWOOD MD.	21738	410-489-7646
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877		CLEVELAND OH	44101	
GLENWOOD ELECTRIC	CONTRACTOR	2705117235	DAN BRIAN CAULFIELD	2626 HOBBS RD.	GLENWOOD MD.	21738	410-489-7646
06/09/2016	NOTE		C: Final Electrical				Verify occupancy sensors are supported to grid.
06/09/2016	PA		C: General Electrical				Ceiling concealment approved.
06/14/2016	PA		C: Concealment				Ceiling concealment approved.
<b>R</b>	<b>C: Final Electrical</b>		<b>N</b>				
<b>E1700827</b>	03/27/2017	09/23/2017	ACTIVE	COM	671 N GLEBE RD	06 CIRCUITS, 17 FIXTURES. **	\$165.31
REW GROUP INC	PERMITHOLD	2705038874	9105 OLD MARLBORO PIKE	UPPER MARLBORO, MD		20772	301-599-5500
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		50 PUBLIC SQUARE #1410		CLEVELAND OH	44113	
REW GROUP INC	CONTRACTOR	2705038874	9105 OLD MARLBORO PIKE	UPPER MARLBORO, MD		20772	301-599-5500
<b>R</b>	<b>C: Final Electrical</b>		<b>N</b>				

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E1700923</b>	04/04/2017	10/01/2017	ACTIVE	COM	671 N GLEBE RD	FLOORS 13, 14, 15 RELOCATE INSTALL VOICE AND DATA LOW VOLTAGE	\$342.82

KALOTHIA INC	PERMITHOLD	2705058390	1301 MORAN ROAD	STERLING, VA	20166	571-434-9704	
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		50 PUBLIC SQUARE #1410	CLEVELAND OH	44113		
KALOTHIA INC	CONTRACTOR	2705058390	1301 MORAN ROAD	STERLING, VA	20166	571-434-9704	

R	C: Final Electrical	N					
<b>E1700928</b>	04/05/2017	10/02/2017	ACTIVE	COM	671 N GLEBE RD	1 SERVICE EQUIPMENT 1601 TO 3000 AMPS.	\$395.28

FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		50 PUBLIC SQUARE #1410	CLEVELAND OH	44113		
AES ELECTRICAL INC./T/A FREESTATE ELECTRICAL SER	CONTRACTOR	2705063888	/FREESTATE ELECTRICAL CONSTRUCTION	13335 MID ATLANTIC BLVD LAUREL	20705	301-595-0665	
AES ELECTRICAL INC./T/A FREESTATE ELECTRICAL SER	PERMITHOLD	2705063888	/FREESTATE ELECTRICAL CONSTRUCTION	13335 MID ATLANTIC BLVD LAUREL	20705	301-595-0665	

R	C: Final Electrical	N	
<b>Summary for 'TITLE' = Electrical Permit (14 detail records)</b>			
		<b>TOTAL COUNT</b>	<b>14</b>

<b>2</b>	<b>Fire Permit</b>
----------	--------------------

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>F1700341</b>	04/10/2017	10/07/2017	ACTIVE	COM	671 N GLEBE RD	REPACE EXISTING PREACTION WITH NEW TOTAL PAC 3	\$592.92
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		50 PUBLIC SQUARE #1410		CLEVELAND OH	44113	
NORTHERN FIRE PROTECTION INC	CONTRACTOR	2705022805	21530 BLACKWOOD COURT, #150		STERLING, VA	20166	703-406-9811
NORTHERN FIRE PROTECTION INC	PERMITHOLD	2705022805	21530 BLACKWOOD COURT, #150		STERLING, VA	20166	703-406-9811

R

C: Final Fire

N

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>F9900039</b>	07/09/1999	02/09/2000	EXPIRED	COM	671 N GLEBE RD	1 KITCHEN HOOD SYSTEM	\$65.65
BALLSTON COMMON ASSOCIATES	OWNER		%FOREST CITY INC		700 TERMINAL TOWER CLEVELAND OH	44113	
FIRELINE CORPORATION THE	APPLICANT		4506 HOLLINS FERRY RD		BALTIMORE MD	21227	
FIRELINE CORPORATION THE	CONTRACTOR	2701014099	4506 HOLLINS FERRY RD		BALTIMORE MD	21227	
08/13/1999	AP		C: Alarm Test				1st floor---rock bottom brewery
08/13/1999	AP		C: Hood				void first entry----this is a hood test for Rock Bottom

Summary for 'TITLE' = Fire Permit (2 detail records)

**TOTAL COUNT 2**

**2**

**Mechanical Permit**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>M1300138</b>	01/29/2013	08/20/2013	EXPIRED	COM	671 N GLEBE RD	5=1TON, 1=1.5TON - INSIDE WORK ONLY	\$662.92
COMPU DYNAMICS LLC	PERMITHOLD	2705071883	104 D CARPENTER DRIVE 20164	STERLING, VA	20164	703-796-6070	
COMPU DYNAMICS LLC	CONTRACTOR	2705071883	104 D CARPENTER DRIVE 20164	STERLING, VA	20164	703-796-6070	
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		PO BOX 94877	CLEVELAND, OH	44101		
02/21/2013	AP		C: Rough Mechanical			pressure test of glycol supply and return lines on 11th to 15th floor to 100 psi	
02/22/2013	CANC		C: General Mechanical			inspection already done on 02/21/2013	
<b>R</b>	<b>C: Final Mechanical</b>		<b>N</b>				

<b>M1700530</b>	04/11/2017	10/10/2017	ACTIVE	COM	671 N GLEBE RD	01 HEATING - 100 MBH., 01 COOLING - 13 TONS, 01 COOLING - 1.50 TONS., PIPING, DUCTWORK. RE: B1603581. *	\$279.38
J C M ASSOCIATES INC	PERMITHOLD	2701035502	301 PRINCE GEORGES BLVD SUITE C	UPPER MARLBORO, MD	20774	301-390-5500	
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER		50 PUBLIC SQUARE #1410	CLEVELAND OH	44113		
J C M ASSOCIATES INC	CONTRACTOR		301 PRINCE GEORGES BLVD SUITE C	UPPER MARLBORO, MD	20774	301-390-5500	
<b>R</b>	<b>C: Final Mechanical</b>		<b>N</b>				

Summary for 'TITLE' = Mechanical Permit (2 detail records)

**TOTAL COUNT 2**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
1						Periodic Inspect Elev	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE1763</b>	05/07/1999	06/28/2015	NOTIFY	HYDRA	671 N GLEBE RD	ELEVATOR MAINTENANCE	\$4,177.50
CONSORTIUM BALLSTON LLC	OWNER		C/O THE BERNSTEIN CO	3299 K ST, NW #700	WASHINGTON, DC 20007		
ANTHONY DEMAYO	BUSMNGR		GENERAL MANAGER				
REGAL CINEMAS	OWNER		7132 REGAL LANE	KNOXVILLE, TN	37918	865.922.1123	
08/07/2001	AP		C: PT/Pressure test			A pressure test was performed on 8/1/01. The elevator is approved subject to the following items being corrected. remove scrapping noise in hoistway between floors 2M and 3, make phone operational and post certificate.	
06/25/2002	AP		C: 3 YR/Pressure test			phone disapproved must provide operational phone in car	
09/13/2004	AP		C: PT/Pressure test			must provide braille on all door bucks	
05/16/2006	AP		C: PT/Pressure test			elevator #1 must replace missing brail plate. Must repair phone in elevator.	
05/08/2007	AP		C: 3 YR/Pressure test			elevator #1 in movie theatre	
05/27/2008	AP		C: PT/Pressure test			Must repair access door in elevator cab	
06/29/2009	AP		C: PT/Pressure test			Must adjust door restrictor	
						no violations	
						violations	
						issue new certificates	
						no violations	
						noted	
						issue new certificate	
						no violations	
						noted	
						issue new certificates	



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
01/22/2010	AP		C: PT/Pressure test			no violations noted	
						issue new certificates	
06/14/2010	AP		C: PT/Pressure test			Install capacity plate in car, secure machine room door handle.	
06/21/2011	REJ		C: PT/Pressure test			car 1 car station numbers & braille on door entrances, must be same as position indicator in car. firemans key switch phase 2 operation must provide access to 3M level.	
11/21/2011	AP		C: 3 YR/Pressure test			New valve installed ,tested ok, 3 year test complied with.	
07/30/2012	AP		C: PT/Pressure test				
02/14/2014	REJ		C: PT/Pressure test			Phone in elevator must function properly, check attachment	
03/28/2014	AP		C: PT/Pressure test			By NEIS on 3/20/14, see attachment	
09/11/2014	AP		C: PT/Pressure test			BY NEIS ON 08/15/2014, SEE ATTACHMENT	
07/01/2015	REJ		C: PT/Pressure test			BY NEIS ON 06/30/2015	
07/28/2015	REJ		C: PT/Pressure test			BY NEIS ON 06/30/2015	
08/24/2015	AP		C: PT/Pressure test			BY NEIS ON 08/20/2015	
05/06/2016	AP		C: PT/Pressure test			NEIS 420565	
05/08/2017	REJ		C: PT/Pressure test			REF 8227828	
08/30/2017	REJ		C: PT/Pressure test			REF 8868000	
08/30/2017	REJ		C: PT/Pressure test			REF 8868036	
10/04/2017	REJ		C: PT/Pressure test			REF 9074737	
10/04/2017	NOV		C: PT/Pressure test			REF 9074783	

Summary for 'TITLE' = Periodic Inspect Elev (1 detail record)

**TOTAL COUNT 1**

**2**

**Plumbing Permit**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P0901691</b>	10/05/2009	04/03/2010	EXPIRED	COM	671 N GLEBE RD	1=SEWER REPAIR; replace Cast Iron to PVC	\$149.86
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER				PO BOX 94877 CLEVELAND OH	44101	
ALL PLUMBING	CONTRACTOR	2705023420			921 N JACKSON ST. ARLINGTON, VA	22201 703-525-7973	
ALL PLUMBING	PERMITHOLD	2705023420			921 N JACKSON ST. ARLINGTON, VA	22201 703-525-7973	

R

C: Final Plumbing

N

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P1201826</b>	08/08/2012	02/04/2013	EXPIRED	COM	671 N GLEBE RD	1=BACKFLOW PREVENTER, 1=FLOORDRAIN/SINK, 1=SINK, 1=WATER HEATER	\$168.91
FC BALLSTON COMMON LLC % FOREST CITY RE TAX DEPT	OWNER				PO BOX 94877 CLEVELAND OH	44101	
NUTWELL PLUMBING & HEATING INC	CONTRACTOR	2701013043			9265 LUFTSCHLOSS DRIVE POMFRET, MD.	20675 301-899-3294	
NUTWELL PLUMBING & HEATING INC	PERMITHOLD	2701013043			9265 LUFTSCHLOSS DRIVE POMFRET, MD.	20675 301-899-3294	

R

C: Final Plumbing

N

Summary for 'TITLE' = Plumbing Permit (2 detail records)

**TOTAL COUNT** 2  
**Grand Total** 47