

Meeting Notes

DCA 14 & 15 Arlington County Kickoff Meeting Notes

Subject: Permit Review Strategy

Meeting Date: February 11th, 2019, 1pm

Location: 2100 Clarendon Blvd. – 10th Floor Training Room

Schedule Discussion Items:

Meeting Attendees

- JBGS –Brian Robinson
- Seneca Group (Amazon Rep) Marks Brewbaker, Gina Grillo
- Interior Architects Marian Danowski
- Ramco Betsy Stagg
- Clune (GC) Jake Backover
- Arlington County Shahriar Amiri, Elizabeth Wells, Emad Elamgraby, Arlova Vonhm,
 Gwen Hancock, Paula Eubank, Essie Corbin, Tod Connors, Rosa

Meeting Notes

- Arlington County permitting process:
 - Arlington County achieves a 7-10 day review cycle; assuming that no Administration Change is Required.
 - Arlington County would like the design team to respond to the county's comments as soon as possible once received.
 - Libby noted there is also potential of expedited Fast Track review if submitted floor-by-floor and drawings met Fast Track criteria. To be further discussed during Courtesy Drawing review (To be Scheduled).
 - Arlington County would like to meet with IA/ Hargis twice before the first permit
 241 18th Street intake date of 3/29/19 to provide initial feedback and advice.

The first review at 25% CDs and a follow-up at 75% CDs in effort to best mitigate design review comments and expedite review.

- Arlington County offers Free Code consultations prior to intake.
- Arlington County requested Seneca presence at every meeting via Skype or call in.
- Pre-construction meetings with the General Contractor and major subcontractors should be scheduled prior to construction with Arlington County.
- Mechanical, Electrical, and Plumbing review will all occur simultaneously with architectural intake. Permits Can be obtained after building permit approval and issuance/ no drawings required. The Fire Protection permit will be under a separate cover at a later date.
 - o Arlington County suggests a local contractor submit for Fire Protection Permit.
- Arlington County questioned whether 1800 was a "Site Plan" Building.
 - Arlington County to provide documentation to team to determine existing
 Zoning of building and to determine if an Administration Change is required for the spaces on Level 1.
- Arlova/ Rosa/ Shahriar stated that if 1800 Main lobby intent is to have a vestibule installed on the interior of the building (without extending beyond existing storefront) and only modify color of doors, no Administration Change is Required.
- Marks stated that he would work to hold an introductory meeting between Chris Broadgate (Amazon) and Arlington County in March.
- Arlington County will not allow Escrow accounts for permitting.
 - o Building permits can be paid online and by e-check.

An additional meeting will be required to discuss door hardware and any possible

implications, at a later date.