

From 01/01/2007 to 04/14/2020

# EXPIRED PERMITS REPORT

Grand Total

54

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>15</b>		<b>Building Permit</b>					
<u><b>B0602627</b></u>	09/22/2006	<b>05/19/2012</b>	EXPIRED	CMISC	3600 S GLEBE RD	MATERIAL HOIST SERVING FLOORS 2 - 11. **	\$130.61
R	C: Final Building			N			
<u><b>B0603194</b></u>	11/16/2006	<b>05/15/2007</b>	EXPIRED	CTBO	3600 S GLEBE RD	BUILD ADA UNITS AS NON-ACCESIBLE PER OWNERS REQUEST	\$125.56
R	C: Final Building			N			
<u><b>B0603195</b></u>	11/16/2006	<b>05/15/2007</b>	EXPIRED	CTBO	3600 S GLEBE RD	BUILD ADA UNITS AS NON-ACCESIBLE PER OWNERS REQUEST	\$164.02
R	C: Final Building			N			
<u><b>B0603197</b></u>	11/16/2006	<b>05/19/2012</b>	EXPIRED	CTBO	3600 S GLEBE RD	BUILD ADA UNITS AS NON-ACCESIBLE PER OWNERS REQUEST	\$211.74
R	C: Final Building			N			
<u><b>B0603520</b></u>	12/29/2006	<b>10/09/2007</b>	EXPIRED	CMISC	3600 S GLEBE RD	STRUCTURAL SUPPORT FOR BANK VAULT, REF B0603001	\$105.61
	04/12/2007	AP			C: General Building	For steel reinforcement for vault, 3rd party inspections.	
R	C: Final Building			N			
<u><b>B0700341</b></u>	02/09/2007	<b>08/08/2007</b>	EXPIRED	CMISC	3600 S GLEBE RD	01 WALL MOUNTED SIGN. **	\$35.61
R	C: Final Building			N			
<u><b>B0701360</b></u>	05/23/2007	<b>12/11/2007</b>	EXPIRED	CMISC	3600 S GLEBE RD	INSTALLATION OF 8 SIGNS	\$35.61
R	C: Final Building			N			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>B0701579</b>	06/15/2007	12/12/2007	EXPIRED	CMISC	3600 S GLEBE RD	low voltage 1st flr.	\$35.61
R	C: Final Building			N			
<b>B0701794</b>	07/10/2007	01/06/2008	EXPIRED	CMISC	3600 S GLEBE RD	SIGN	\$35.61
R	C: Final Building			N			
<b>B0703061</b>	11/13/2007	05/11/2008	EXPIRED	CTBO	3600 S GLEBE RD	1 SIGN (8 FEET) LETTERS ONLY.	\$253.50
R	C: Final Building			N			
<b>B0800563</b>	03/13/2008	09/15/2008	EXPIRED	CTBO	3600 S GLEBE RD	8 BLANK SIGN FRAMES.	\$253.50
R	C: Final Building			N			
<b>B0901316</b>	07/13/2009	01/10/2010	EXPIRED	CTBO	3600 S GLEBE RD	1 SIGN	\$275.59
R	C: Final Building			N			
<b>B0902596</b>	12/29/2009	08/23/2010	EXPIRED	CTBO	3600 S GLEBE RD	ADDING 19 AWNING TO SOUTH GLEBE BUILDING ELEVATION	\$2,770.50
R	C: Final Building			N			
<b>B1502493</b>	09/15/2015	03/13/2016	EXPIRED	CTBO	3600 S GLEBE RD	INTERIOR ALTERATION	\$381.29
R	C: Final Building			N			
<b>B1703109</b>	12/19/2017	06/26/2018	EXPIRED	CTBO	3600 S GLEBE RD	REPLACING EXISTING PIPES - FIRECALMING	\$264.74
	12/28/2017	AP		C: Final Building	All plumbing approved, fireseals complete. Related P permit is P1703763		

Summary for 'TITLE' = Building Permit (15 detail records)

**TOTAL COUNT 15**

**5**

**Electrical Permit**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<u>E0700257</u>	02/09/2007	08/08/2007	EXPIRED	COM	3600 S GLEBE RD	01 CIRCUIT, 01 OUTDOOR SIGN. RE; B-0700341. **	\$35.61
R	C: Final Electrical			N			
<u>E0702359</u>	11/09/2007	05/07/2008	EXPIRED	COM	3600 S GLEBE RD	low voltage wiring for system speakers	\$150.83
R	C: Final Electrical			N			
<u>E0800648</u>	03/19/2008	09/15/2008	EXPIRED	COM	3600 S GLEBE RD	8 OUTDOOR SIGNS.	\$822.61
R	C: Final Electrical			N			
<u>E1402376</u>	09/30/2014	03/29/2015	EXPIRED	COM	3600 S GLEBE RD	LOW VOLTAGE - 1 FLOOR - SECURITY SYSTEM & ACCESS CONTROLS	\$157.38
R	C: Final Electrical			N			
<u>E1503450</u>	12/10/2015	06/07/2016	EXPIRED	COM	3600 S GLEBE RD	1 LOW VOLTAGE - GARAGE	\$157.38
R	C: Final Electrical			N			

Summary for 'TITLE' = Electrical Permit (5 detail records)

**TOTAL COUNT      5**

<b>3</b>	<b>Elevator Permit</b>
----------	------------------------

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>ELV06026</b>	04/18/2006	07/30/2008	EXPIRED	CNEW	3600 S GLEBE RD	INSTALL TWO GEN II ELEVATORS	\$1,456.29
10/29/2006	REJ		C: Final Fire/Elevator			cars 1 & 2 must provide for cars to run on emergency generator while on independent service. must complete punch list items from Allen Lucas on 10-28-06. car 2 may be used by contractor to view condos and for their use to 5th floor only.	
11/13/2006	PA		C: Final Fire/Elevator			cars 1&2 o.k. for final up to 4th floor only. must prevent cars from going to floors 5thru11. must provide covers on A.C. units in elev.M.R.s, provide for A.C. units to function & prevent water from entering elev. M.R.s for cars 1&2.	
02/01/2008	AP		C: Final Fire/Elevator			a generator full load test has been complied with all traction cars from both buildings at the same time, final testing is complied with.	
<b>R</b>	<b>C: Recheck Elevator</b>			<b>N</b>			
<b>ELV06052</b>	07/18/2006	12/19/2007	EXPIRED	CNEW	3600 S GLEBE RD	INSTALL ONE HYDRAULIC ELEVATOR	\$284.90
04/24/2007	REJ		C: Final Fire/Elevator			full load hydraulic test/safety inspection complied with on #5 car, repair to operate properly the smoke device at the P1 level, install a means of heating and air conditioning the machine room to the #5 car.	
04/25/2007	REJ		C: Final Fire/Elevator			recheck of the smoke devices for car #5 hydraulic car was good; #5 elevator machine room needs a means of heating/air conditioning the room.	
06/22/2007	AP		C: 3 YR/Pressure test			full load pressure test conducted on 04/24/07 but car not released due to punch list items until 06/22/07.	
06/22/2007	AP		C: Final Fire/Elevator			HVAC unit installed and operational in machine room, car released for service.	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>ELV06083</b>	09/01/2006	01/14/2008	EXPIRED	CNEW	3600 S GLEBE RD	INSTALL TWO HYDRAULIC ELEVATORS	\$569.80
07/03/2007	REJ		C: Final Fire/Elevator			final pressure testing and speed testing complied with; not done was the hoistways, pits, cabs, Phase I & II, and Life and Fire Safety testing; Punch list items are: the in-wall hanging, heating/air-conditioning unit could leak water onto the 480 VAC Pell	
07/06/2007	PA		C: Final Fire/Elevator			punch list items remaining are: remove nails from exterior hoistway walls at P1 lobby area, adjust small gap between hoistway door and hoistway sill of car #6 at P1 level, repair elevator phones to operate, provide to mount and secure the machine room fire	
07/18/2007	PA		C: Final Fire/Elevator			punch list items remaining (cars #6 and #7) after having completed the smoke test on 07/06/07 and heat device/shunt trip testing today: securely mount machine room fire extinguisher, mount "LB" covers in machine room, install machine room light guards, mo	
R	C: 3 YR/Pressure test			N			
R	C: Final Fire/Elevator			N			
R	C: PT/Pressure test			N			
R	C: Recheck Elevator			N			

Summary for 'TITLE' = Elevator Permit (3 detail records)

**TOTAL COUNT 3**

<b>7</b>	<b>Fire Permit</b>
----------	--------------------

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>F0500984</b>	12/13/2005	08/29/2007	EXPIRED	COM	3600 S GLEBE RD	4633 SPRINKLER HEADS, 6 STANDPIPES, 1 FIRE PUMP, 1 FIRE MAIN	\$4,337.73
08/14/2006	PA		C: Hydro			Potomac Yards Land Bay "F" -> 2, 3, and 4, (minus three staging units per floor): 3rd floor OK 2nd & 4th floors had burnt pipe.....require re-hydro	
08/25/2006	PA		C: Hydro			Potomac Yards Land Bay "F" -> 5th & 6th floors -> 5th: shall fix bent pipe (by others) and re-hydro. 6th: shall correct coverage to units 623, 629, & 632 per bulkheads (not shown) -> see plans Note: all floors have three units used for hoistway	
08/30/2006	PA		C: Hydro			Potomac Yards Land Bay "F" -> 5th floor - OK 6th floor - still to add one pendent to unit 629 due to new bulkhead.....	
09/05/2006	PA		C: Hydro			Potomac Yards Land Bay "F" -> 7th floor - Shall plug one -> see plans and NO Close-in Shall visual all hangers.....	
09/08/2006	PA		C: Hydro			Potomac Yards Land Bay "F" -> 7th floor re-insp. -> OK 8th floor -> OK	
09/08/2006	PA		C: Flush Test			Potomac Yard Land Bay "F" 3600 NAD 3650 S. Glebe Rd's Preformed both buildings' flush test on fire service only	
10/05/2006	AP		C: Hydro			11th fl punch list ok, 8th fl punch list ok	
10/17/2006	REJ		C: Hydro			Potomac Yards Land Bay "F" -> 1st floor - Shall make corrections per comments made on plans today and re-hydro.	
11/17/2006	PA		C: Hydro			Potomac Yard Land Bay "F" - The Eclipse Condo's -> Still to hydro east tower's bulkmain and required exit stairwells' standpipe & top-of-stair sprinklers. Shall correct head types/temp.s throughout per Scott Choi's report. Shall install spare head boxe	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
11/29/2006	AP		C: Hydro			p-1 p-2 p-3 east tower p-1 p-2 p-3 west tower add heads as directed reinstall hangers as directed raise sprig-ups as directed correct coverage as directed head guards as directed high temp heads as directed repair leaks as directed finish drain piping	
11/29/2006	AP		C: Fire pump test			pump tests for 3600 east and west towers ok	
12/05/2006	AP		C: Hydro			5th fl 4th fl 2nd fl ok	
12/15/2006	PA		C: Hydro			4th thru 2nd fl hoist units add heads as directed relo heads as directed	
01/02/2007	AP		C: Hydro			2nd 3rd leave out units fire alarm ok 10th 11th fl fire alarm walk thru ok	
01/12/2007	AP		C: Hydro			6th fl hydro ok 5th fl blow out retest, 4th fl punch list completed, 3rd fl punch list completed	
01/17/2007	AP		C: Hydro			2nd fl blow out retest later, 5ydro ok	
01/22/2007	REJ		C: Hydro			blow out retest required	
01/24/2007	AP		C: Alarm Test			4th & 5th fl leave out units final fire alarm ok	
02/01/2007	AP		C: Hydro			3rd & 4th fl correct coverage as noted, repair leaks, increase pipe size at valve station feeds.	
02/02/2007	AP		C: Alarm Test			6th thru 10th fl leave out units final fire alarm ok	
02/05/2007	AP		C: Hydro			1st fl phase 2 hydro ok Condo's only not retail	
03/02/2007	AP		C: Alarm Test			11th fl hoist units fire alarm final ok	
06/29/2007	AP		C: Hydro			1st fl loading dock bulk main relo feeding valve manafold hydro ok	
<b>R</b>			<b>C: Final Fire</b>				
					<b>N</b>		

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>F0600161</b>	02/28/2006	06/06/2007	EXPIRED	COM	3600 S GLEBE RD	8 EXTENDER PANELS, 148 INIT, 00 SIGNALLING DEVICES & 1 PANEL REVIEW	\$2,235.45
11/17/2006	PA		C: Alarm Test			Potomac Yard Land Bay "F" - The Eclipse Condo's - > Shall add speakers to all garage equipment/mech/elec/plumbing/storage rooms. Shall add strobes as noted on plans. (Still to walk west tower). Shall correct duct smoke det'r's (confirm per manufacturer	
11/29/2006	PA		C: Alarm Test			Potomac Yard Land Bay "F" - The Eclipse Condo's - > Walked 3rd, 4th, & 5th floor units. Comstock has list of unit deficiencies (too many to list here). Stair pressurization not all ready.	
12/08/2006	PA		C: Alarm Test			Potomac Yard Land Bay "F" - The Eclipse Condo's - > Core & Shell issues remaining: All Heat Trace yet to be made functional risking freezing to bulkmains (both east and west towers) AND all wet feeds to all garage elev. mach.rm.s , and also basic heat sou	
<b>R</b>	<b>C: Final Fire</b>			<b>N</b>			
<b>F0700006</b>	01/03/2007	10/22/2007	EXPIRED	COM	3600 S GLEBE RD	76 SPRINKLER HEADS	\$71.23
04/25/2007	AP		C: Hydro			hydro ok check with designer and county about vault coverage	
<b>R</b>	<b>C: Final Fire</b>			<b>N</b>			
<b>F0700238</b>	03/20/2007	01/16/2008	EXPIRED	COM	3600 S GLEBE RD	240 SPRINKLER HEADS. RE; B-0601126. ***	\$325.60
05/07/2007	PA		C: Hydro			1st fl and 2nd fl phase 11 hydro ok	
06/22/2007	AP		C: Fire Main			store g-1 level phase 1 hydro ok outlined on prints	
07/20/2007	AP		C: Hydro			p-l level outsideentrance hydro ok	
<b>R</b>	<b>C: Final Fire</b>			<b>N</b>			



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST	
<b>F0700341</b>	04/16/2007	01/16/2008	EXPIRED	COM	3600 S GLEBE RD	82 SIGNALLING DEVICES	\$421.25	
07/02/2007	REJ		C: Alarm Test			P1 Level tenent - Harris Teeter - NOT READY. AHU's not wired, Kitchen hood systems not tied together, Otis Elev. not ready, etc.		
07/12/2007	PA		C: Alarm Test			P1 Level tenent - Harris Teeter ->Shall increase volume throughout including the Mezz. and recieving area on 1st floor Reprogram door holder controls to "stay" apon alarm silence. Smoke det'r (L2-S007) to shut down unit AHU-7. Shall correct: Power feed		
07/20/2007	AP		C: Alarm Test			1st fl and mezz levels fire alarm finals ok. All items listed on punch list dated 12 July 07 completed		
<b>R</b>	<b>C: Final Fire</b>			<b>N</b>				
<b>F0700536</b>	06/20/2007	01/05/2008	EXPIRED	COM	3600 S GLEBE RD	14 SPRINKLER HEADS	\$71.23	
07/09/2007	AP		C: Hydro			1st fl hydro ok		
<b>R</b>	<b>C: Final Fire</b>			<b>N</b>				
<b>F0800326</b>	04/29/2008	12/15/2008	EXPIRED	COM	3600 S GLEBE RD	38 SPRINKLER HEADS.	\$367.58	
06/18/2008	AP		C: Hydro			1st fl hydro ok		
<b>R</b>	<b>C: Final Fire</b>			<b>N</b>				
<b>Summary for 'TITLE' = Fire Permit (7 detail records)</b>								
						<b>TOTAL COUNT</b>	<b>7</b>	
<b>2</b>		<b>Mechanical Permit</b>						

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>M0600109</b>	01/31/2006	06/25/2007	EXPIRED	COM	3600 S GLEBE RD	473 COND/HEAT PUMPS, 1 HVAC PIPING, 475 VENT. SYSTEMS, 18 EXHAUST SYSTEMS, 165 FIRE DAMPERS, 7 AIR HANDLING UNITS (< = 5,000 CFM), 465 FAN COIL UNITS, 9 MISC. EQUIPMENT	\$45,324.54
06/30/2006	PA		C: Rough Mechanical			risers plaza level thru 4th floor grease duct stair press. corridor supply dishwasher ex and trash ex west tower	
07/05/2006	PA		C: Rough Mechanical			all risers west tower	
07/06/2006	PA		C: Rough Mechanical			units 201-212 and 232-237 west tower	
07/07/2006	PA		C: Rough Mechanical			2nd floor units except 3 units where trash shut and lift are 15,16,17	
07/13/2006	REJ		C: Rough Mechanical			not ready	
07/14/2006	PA		C: Rough Mechanical			units 301-314 and 330-337 except 312	
07/17/2006	PA		C: Rough Mechanical			all units on 3dr floor except 15,16,17,18,and312	
07/18/2006	PA		C: Rough Mechanical			1st- roof grease duct 1st-roof b-vent west tower	
07/21/2006	PA		C: Rough Mechanical			units 401-412 and 432-437	
07/25/2006	REJ		C: Rough Mechanical			not ready	
07/26/2006	PA		C: Rough Mechanical			all units 4th floor except 15,16,17,and 18 tier also close-in for 12in. b-vent 1st-5th floor	
08/01/2006	PA		C: Rough Mechanical			units 501-511 and 532-537	
08/02/2006	REJ		C: Rough Mechanical			easy traps not installed	
08/03/2006	PA		C: Rough Mechanical			5th floor units except 15,16,17,18 tiers	
08/29/2006	PA		C: Rough Mechanical			units 601 to 637 except 615 to 618 and 622,623 with ff. notes a. portion of exh. duct touching copper pipe on units 602, 608,609,630,631,632,633. b. portion of 4" ex. duct missing for units 602,619 & 629.	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
08/31/2006	PA		C: Rough Mechanical			Units 245 to 250, 252 to 254, 256, 259 & 260 east side. Units 622 & 623 west side. No condensate line for units 255,257 and exh. duct not complete for units 244, 251, 262	
09/01/2006	PA		C: Rough Mechanical			Units 711 to 714, 719 and 721 to 723 West side	
09/08/2006	CANC		C: Rough Mechanical			...	
09/11/2006	PA		C: Rough Mechanical			8th floor except 815-820	
09/12/2006	CANC		C: Admin Final			...	
09/14/2006	REJ		C: Rough Mechanical			not ready	
09/18/2006	PA		C: Rough Mechanical			units on 9th floor	
09/25/2006	PA		C: Rough Mechanical			10th floor units except 1012,1019,1020 also close in on main lobby west side	
09/26/2006	PA		C: Rough Mechanical			units at 11th floor 1112,1113,1114,1120 & 1121	
10/17/2006	PA		C: Rough Mechanical			units 215,216 & 217, Grease stack riser (Harris Teether) 11th flr. to roof, west side main lobby, admin. offices( s.w. )	
11/06/2006	REJ		C: Final Mechanical			units on 2nd floor not ready for final	
11/08/2006	PA		C: Final Mechanical			units 201-205 and 232-237 except 236, 207-211	
11/13/2006	PA		C: Final Mechanical			units on 2nd floor except 215,216,217 and 236	
11/14/2006	PA		C: Final Mechanical			units 302,303,304,305,306,307,308,309,311 332,333,334,335	
11/15/2006	PA		C: Final Mechanical			units on 3rd floor except 309,318,322,336	
11/16/2006	PA		C: Final Mechanical			units 401,403,404,405,406,406,408,409,410,411,412,43 2,433,434,435 unit 402 broken 45 418 and 436 brick vents 437 locked	
11/17/2006	REJ		C: Final Mechanical			roof canvas connections torn need to seal duct work stair press has hole in ductwork front lobby unit heater not working need vent cap on toilet exhaust rear lobby not ready for inspection	
11/28/2006	PA		C: Rough Mechanical			units 616,617,618 716,717,718	
11/29/2006	PA		C: Final Mechanical			5th floor units except 514 to 518 (units not yet ready)	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
11/29/2006	PA		C: Final Mechanical			units on 4th floor except 402 broken 45, 415,416,417,418,427,429 broken 90 ,436	
12/01/2006	PA		C: Rough Mechanical			units 815,816,817 915, 916,917,1015,1016,1017	
12/04/2006	REJ		C: Final Mechanical			not ready for 6th floor units	
12/05/2006	PA		C: Rough Mechanical			units 1115 to 1117.	
12/05/2006	PA		C: Final Mechanical			6th floor units except 615 to 617 ( not yet ready )	
12/06/2006	PA		C: Final Mechanical			units 218,318,322,402,418,427,429 and 518	
12/07/2006	CANC		C: Final Mechanical			units not yet ready.	
12/11/2006	PA		C: Final Mechanical			Units at 7th floor from 711 to 723 except 715 to 717 ( not yet ready)	
12/12/2006	PA		C: Final Mechanical			Unit 514	
12/12/2006	PA		C: Final Mechanical			Units at 8th floor from 811 to 823 except 815,816 & 817 ( not yet ready ) On unit 818, hot water heater vent still to be tied-in.	
12/14/2006	PA		C: Final Mechanical			9th floor units except 915,916,917 & 918 (not yet ready)	
12/18/2006	CANC		C: Final Mechanical			10th floor units not yet ready.	
12/20/2006	PA		C: Final Mechanical			units 1020,1021,1013,1014	
12/22/2006	PA		C: Final Mechanical			units 1012, 1112,1113,1114,1119,1120,1121	
12/27/2006	PA		C: Admin Final			Units on 2nd floor 215,216 & 217. Units on 3rd floor 315,316 & 317.	
01/03/2007	PA		C: Final Mechanical			units 415,416 & 417 Units 515,516 & 517	
01/25/2007	PA		C: Final Mechanical			units 615,616,617,715,716,717,815,816,817,918,1018,1019	
01/30/2007	PA		C: Final Mechanical			units 915,916,917,1015,1016,1017 and oil fill	
02/01/2007	PA		C: Rough Mechanical			Exhaust fans at P1 & P2. ( screen already inslted on all units )	
02/01/2007	PA		C: Final Mechanical			units 1115 and 1117 and roof	
02/01/2007	PA		C: Final Mechanical			Units 1117 & 1116 with note ( exhaust duct to be supported and re-sealed.)	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST	
07/19/2007	PA		C: Final Mechanical			TALKED TO GML REGARDING NO ENTRY FOR GARAGE LEVELS, HE ASSURED ME THE GARAGE WAS OKAY A LONG TIME AGO 8:55AM ON NEXTEL.		
<b>R</b>	<b>C: Final Mechanical</b>			<b>N</b>				
<b>M1501606</b>	11/13/2015	<b>05/11/2016</b>	<b>EXPIRED</b>	<b>RES</b>	<b>3600 S GLEBE RD</b>	<b>1 HEATING EQUIPMENT @ 30MBH 1 COOLING EQUIPMENT @ 2.5TONS</b>	<b>\$69.54</b>	
<b>R</b>	<b>R: Final Mechanical</b>			<b>N</b>				
<b>Summary for 'TITLE' = Mechanical Permit (2 detail records)</b>								
						<b>TOTAL COUNT</b>	<b>2</b>	
<b>7</b>		<b>Periodic Inspect Elev</b>						

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2211</b>	09/25/2006	03/28/2019	NOTIFY	TRACTI	3600 S GLEBE RD	PERIODIC INSPECTION FOR TRACTION ELEVATOR	\$5,144.00
09/14/2006	REJ		C: 5 YR/Full Load			provide a sump pump in the pit area provide sprinklers inside the machine room provide the supply side feed location,shunt trip breaker 110 volt breaker,room&panel number,on the disconn	
10/20/2008	AP		C: GSS/Governor/speed & safety			no violations noted	
08/21/2009	AP		C: GSS/Governor/speed & safety			issue new certificates car 1 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			no violations noted	
06/25/2013	AP		C: GSS/Governor/speed & safety			issue new certificates no violations noted	
03/17/2015	AP		C: GSS/Governor/speed & safety			do not issue certificates until the emergency generator,smokes,heats,have been test BY NEIS ON 03/16/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 03/11/2016	
04/25/2016	AP		C: GSS/Governor/speed & safety			by neis on 04/13/2016	
02/09/2017	AP		C: GSS/Governor/speed & safety			REF 7770016	
02/09/2018	NOV		C: GSS/Governor/speed & safety			REF 9868789	
02/09/2018	REJ		C: GSS/Governor/speed & safety			REF 9868841	
02/12/2018	REJ		C: GSS/Governor/speed & safety			REF 9882821	
03/16/2018	REJ		C: GSS/Governor/speed & safety			REF 10102227	
04/20/2018	AP		C: GSS/Governor/speed & safety			REF 10342480	
04/23/2018	T643		C: General Fire/Elevator			...	
01/28/2020	REJ		C: 5 YR/Full Load			REF 14687511	
01/28/2020	NOV		C: 5 YR/Full Load			REF 14687522	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
01/28/2020	REJ		C: 5 YR/Full Load			REF 14831615	
<b>PIE2212</b>	09/25/2006	<b>03/28/2019</b>	<b>NOTIFY</b>	<b>TRACTI</b>	<b>3600 S GLEBE RD</b>	<b>PERIODIC INSPECTION FOR TRACTION ELEVATOR</b>	<b>\$5,144.00</b>
10/28/2006	REJ		C: 5 YR/Full Load			provide a permanent cover (metal) for the air handler in the machine room machine room door shall be self closing/locking bevel all beams in the overhead.	
10/20/2008	AP		C: GSS/Governor/speed & safety			see pie 2211	
08/21/2009	AP		C: GSS/Governor/speed & safety			car 2 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			see pie 2211	
06/16/2015	AP		C: GSS/Governor/speed & safety			by neis on 03/16/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 03/11/2016	
04/25/2016	AP		C: GSS/Governor/speed & safety			by neis on 04/13/2016	
02/09/2017	AP		C: GSS/Governor/speed & safety			REF 7770016	
02/09/2018	NOV		C: GSS/Governor/speed & safety			REF 9868789	
02/09/2018	REJ		C: GSS/Governor/speed & safety			REF 9868841	
02/12/2018	REJ		C: GSS/Governor/speed & safety			REF 9882821	
03/16/2018	REJ		C: GSS/Governor/speed & safety			REF 10102227	
04/20/2018	AP		C: GSS/Governor/speed & safety			REF 10342480	
04/23/2018	T643		C: General Fire/Elevator			...	
01/28/2020	REJ		C: 5 YR/Full Load			REF 14687511	
01/28/2020	NOV		C: 5 YR/Full Load			REF 14687522	
01/28/2020	REJ		C: 5 YR/Full Load			REF 14831615	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2213</b>	10/24/2006	03/28/2019	NOTIFY	TRACTI	3600 S GLEBE RD	PERIODIC INSPECTION FOR TRACTION ELEVATOR	\$4,337.00
10/28/2006	REJ		C: 5 YR/Full Load			remove duct or box duct out of room with a two hour fire rated material, machine room #3, all equipment inside machine room shall be for the elevator or its operation. enclose all exposed wiring in machine room inside a jun	
10/20/2008	AP		C: GSS/Governor/speed & safety			see pie 2211	
08/21/2009	AP		C: GSS/Governor/speed & safety			car 3 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			see pie 2211	
06/25/2013	AP		C: GSS/Governor/speed & safety			see pie 2211	
03/17/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 03/16/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 03/11/2016	
04/25/2016	AP		C: GSS/Governor/speed & safety			by neis on 04/13/2016	
02/09/2017	AP		C: GSS/Governor/speed & safety			REF 7770016	
02/09/2018	NOV		C: GSS/Governor/speed & safety			REF 9868789	
02/09/2018	REJ		C: GSS/Governor/speed & safety			REF 9868841	
02/12/2018	REJ		C: GSS/Governor/speed & safety			REF 9882821	
03/16/2018	REJ		C: GSS/Governor/speed & safety			REF 10102227	
04/20/2018	AP		C: GSS/Governor/speed & safety			REF 10342480	
04/23/2018	T643		C: General Fire/Elevator			...	
01/28/2020	REJ		C: 5 YR/Full Load			REF 14687511	
01/28/2020	NOV		C: 5 YR/Full Load			REF 14687522	
01/28/2020	REJ		C: 5 YR/Full Load			REF 14831615	



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2214</b>	10/24/2006	03/28/2019	NOTIFY	TRACTI	3600 S GLEBE RD	PERIODIC INSPECTION FOR TRACTION ELEVATOR	\$4,337.00
10/28/2006	REJ		C: 5 YR/Full Load			machine room door shall have a lock cylinder provided. thermostat wiring shall be enclosed in approved cconduit greenfield,#3 provide a cover for the machine room air	
10/20/2008	AP		C: GSS/Governor/speed & safety			see pie 2211	
08/21/2009	AP		C: GSS/Governor/speed & safety			car 4 must re-locate R.E.M. unit controller door, unable to open fully. must provide pit lights.	
03/04/2010	AP		C: GSS/Governor/speed & safety			see pie 2211	
06/25/2013	AP		C: GSS/Governor/speed & safety			see pie 2211	
03/17/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 03/16/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 03/11/2016	
04/25/2016	AP		C: GSS/Governor/speed & safety			by neis on 04/13/2016	
02/09/2017	AP		C: GSS/Governor/speed & safety			REF 7770016	
02/09/2018	NOV		C: GSS/Governor/speed & safety			REF 9868789	
02/09/2018	REJ		C: GSS/Governor/speed & safety			REF 9868841	
02/12/2018	REJ		C: GSS/Governor/speed & safety			REF 9882821	
03/16/2018	REJ		C: GSS/Governor/speed & safety			REF 10102227	
04/20/2018	AP		C: GSS/Governor/speed & safety			REF 10342480	
04/23/2018	T643		C: General Fire/Elevator			...	
01/28/2020	REJ		C: 5 YR/Full Load			REF 14687511	
01/28/2020	NOV		C: 5 YR/Full Load			REF 14687522	
01/28/2020	REJ		C: 5 YR/Full Load			REF 14831615	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2215</b>	09/29/2006	03/28/2019	NOTIFY	HYDRAU	3600 S GLEBE RD	PERIODIC INSPECTION FOR HYDRAULIC ELEVATOR	\$3,530.00
04/25/2007	REJ		C: Final Fire/Elevator			final testing conducted 04/24/07 and 04/25/07; car not released due to no HVAC in machine room yet.	
06/22/2007	AP		C: Recheck Elevator			HVAC istalled and operational in machine room; car released.	
06/22/2007	AP		C: Final Fire/Elevator			HVAC installed in machine room and is operational,car released for servive.	
10/20/2008	AP		C: PT/Pressure test			see pie 2211	
08/21/2009	AP		C: PT/Pressure test			car 5 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			see pie 2211	
06/25/2013	AP		C: PT/Pressure test			see pie 2211	
03/17/2015	AP		C: PT/Pressure test			BY NEIS ON 03/16/2015	
03/16/2016	REJ		C: PT/Pressure test			BY NEIS ON 03/11/2016	
04/25/2016	AP		C: PT/Pressure test			by neis on 04/13/2016	
02/09/2017	AP		C: PT/Pressure test			REF 7770016	
02/09/2018	NOV		C: PT/Pressure test			REF 9868789	
02/09/2018	REJ		C: PT/Pressure test			REF 9868841	
02/12/2018	REJ		C: PT/Pressure test			REF 9882821	
03/16/2018	REJ		C: PT/Pressure test			REF 10102227	
04/20/2018	AP		C: PT/Pressure test			REF 10342480	
04/23/2018	T643		C: General Fire/Elevator			...	
01/28/2020	REJ		C: PT/Pressure test			REF 14687511	
01/28/2020	NOV		C: PT/Pressure test			REF 14687522	
01/28/2020	AP		C: PT/Pressure test			REF 14831615	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2216</b>	10/24/2006	<b>03/28/2020</b>	<b>NOTIFY</b>	HYDRAU	3600 S GLEBE RD	PERIODIC INSPECTION FOR HYDRAULIC ELEVATOR	<b>\$3,237.00</b>
08/08/2007	AP		C: 3 YR/Pressure test			FINAL FOR OCCUPANCY	
08/08/2007	AP		C: Final Fire/Elevator			...	
09/12/2011	AP		C: PT/Pressure test			car 6 must have firemans service key phase 1 & 2 on job site at all times. must replace fire extinguisher (A.B.C. type only) in elevator machine room.	
06/16/2014	REJ		C: Recheck Elevator			By NEIS on 06/16/2014, see attachment	
08/06/2014	AP		C: PT/Pressure test			REF 7318903	
08/11/2014	AP		C: PT/Pressure test			BY NEIS ON 08/06/2014, SEE ATTACHMENT	
02/28/2017	AP		C: PT/Pressure test			REF 7864445	
02/28/2017	AP		C: PT/Pressure test			REF 7864451	
08/11/2017	AP		C: PT/Pressure test			REF 8763075	
08/14/2018	T643		C: General Fire/Elevator			...	
08/14/2018	AP		C: PT/Pressure test			REF 11219401	
10/31/2019	T643		C: General Fire/Elevator			CERT ISSUED -- EXP 03/28/20	
10/31/2019	AP		C: PT/Pressure test			REF 14150611	
<b>R</b>	<b>C: Recheck Elevator</b>		<b>N</b>				

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2217</b>	10/24/2006	<b>03/28/2020</b>	<b>NOTIFY</b>	<b>HYDRAU</b>	<b>3600 S GLEBE RD</b>	<b>PERIODIC INSPECTION FOR HYDRAULIC ELEVATOR</b>	<b>\$3,237.00</b>
08/08/2007	AP		C: 3 YR/Pressure test			FINAL FOR OCCUPANCY	
08/08/2007	AP		C: Final Fire/Elevator			...	
09/12/2011	AP		C: PT/Pressure test			car 7 see car 6. car 7 must provide emergency lights & bells.	
06/16/2014	REJ		C: Recheck Elevator			By NEIS on 06/16/2014, see attachment	
08/06/2014	REJ		C: PT/Pressure test			REF 7318903	
08/11/2014	AP		C: PT/Pressure test			BY NEIS ON 08/06/2014, SEE ATTACHMENT	
02/28/2017	REJ		C: PT/Pressure test			REF 7864445	
02/28/2017	AP		C: PT/Pressure test			REF 7864451	
08/11/2017	AP		C: PT/Pressure test			REF 8763075	
08/14/2018	T643		C: General Fire/Elevator			...	
08/14/2018	AP		C: PT/Pressure test			REF 11219401	
10/31/2019	T643		C: General Fire/Elevator			CERT ISSUED -- EXP 03/28/20	
10/31/2019	AP		C: PT/Pressure test			REF 14150611	
<b>R</b>	<b>C: Recheck Elevator</b>			<b>N</b>			

Summary for 'TITLE' = Periodic Inspect Elev (7 detail records)

**TOTAL COUNT 7**

<b>15</b>	<b>Plumbing Permit</b>
-----------	------------------------

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P0600178</b>	01/31/2006	07/17/2007	EXPIRED	RES	3600 S GLEBE RD	2 BACKFLOW PREVENTER, 30 CLEANOUT, 7 SUMP PUMP, 1 BUILDING SEWER, 1 WATER SERVICES, 1 WATER PIPE,1 GAS PIPE	\$544.36
03/31/2006	REJ		R: Sewer			need manhole @ 90 degree changes in direction on 8" sewer or change to 45s.	
04/05/2006	AP		R: Sewer			...	
06/07/2006	PA		R: Sewer			...	
06/23/2006	CANC		R: Sewer			...	
07/26/2006	CANC		R: Sewer			...	
08/08/2006	PA		R: Sewer			...	
08/10/2006	PA		R: Sewer			...	
08/11/2006	PA		R: Sewer			...	
12/12/2006	RFEE		R: Rough Plumbing			units 1017,1016,1117,1014,1015.	
12/14/2006	RFEE		R: Rough Plumbing			PAID 12/14/2006	
12/18/2006	PA		R: Final Plumbing			8th fl all but 815,816,817,	
12/27/2006	AP		R: Final Plumbing			appears that this permit is for groundwork only...P0600600.	
01/04/2007	RFEE		R: Final Plumbing			not ready for insp. wrong permit	
01/18/2007	REJ		R: Final Plumbing			could not locate any one	
<b>R</b>			<b>R: Final Plumbing</b>			<b>N</b>	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P0600600</b>	03/15/2006	12/01/2007	EXPIRED	COM	3600 S GLEBE RD	2 BACKFLOW PREVENTER, 244 DISHWASHERS, 1 DRINKING FOUNTAIN, 6 HOSE BIB/WALL HYD, 244 ICE MAKERS, 415 LAVATORIES, 94 SHOWERS, 244 SINKS, 319 TUBS, 325 WATER CLOSETS, 214 GAS RANGES, 244 GAS WATER HEATERS, 244 WATER PIPES, 244 GAS PIPES	\$28,965.17
06/01/2006	REJ					C: Rough Plumbing	not ready
06/15/2006	REJ					C: Rough Plumbing	no approved plans
06/15/2006	REJ					C: Gas Presure Test	no approved plans
06/20/2006	AP					C: Rough Plumbing	part 1st fl
06/20/2006	AP					C: Gas Presure Test	part 1st fl
06/26/2006	PA					C: Sewer	...
06/27/2006	PA					C: Rough Plumbing	3 th fl. all units except 6-7-264-25-26-27-34-36. kitchen drains
07/07/2006	PA					C: Rough Plumbing	4th floor
07/07/2006	PA					C: Gas Presure Test	4th fl
07/24/2006	PA					C: Gas Presure Test	test was preformed on 06-27-2006
07/25/2006	REJ					C: Sewer	no approved plans
07/25/2006	REJ					C: Gas Presure Test	no approved plans for gas piping
08/11/2006	REJ					C: Rough Plumbing	not ready
08/11/2006	REJ					C: Gas Presure Test	...
08/14/2006	REJ					C: Rough Plumbing	no approved p[lasn
08/14/2006	REJ					C: Gas Presure Test	no approved plasn
08/15/2006	CANC					C: Rough Plumbing	...
08/15/2006	CANC					C: Gas Presure Test	...
08/18/2006	CANC					C: Rough Plumbing	...
08/25/2006	PA					C: Rough Plumbing	5th fl
08/25/2006	PA					C: Gas Presure Test	5th fl
08/30/2006	PA					C: Rough Plumbing	6 fl. units 601 to 611- 632 to637

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
08/30/2006	PA		C: Gas Presure Test			6 fl. units 601 to 611- 632 to637	
09/01/2006	PA		C: Rough Plumbing			6 fl units all but 15-16-17-	
09/01/2006	PA		C: Gas Presure Test			6 fl units all but 15-16-17-	
09/05/2006	PA		C: Rough Plumbing			7 fl.23-22-21-18-20-19-. reject units 11- trap tub line - vent not complete. 13 - hanger at change of direction	
09/05/2006	PA		C: Gas Presure Test			7 fl. units 11-12-13-14-18-19-20-21-22-23	
09/07/2006	CANC		C: Rough Plumbing			...	
09/07/2006	CANC		C: Gas Presure Test			...	
09/11/2006	PA		C: Rough Plumbing			8th.fl. unit 711	
09/11/2006	PA		C: Gas Presure Test			8th.fl.	
09/14/2006	CANC		C: Rough Plumbing			...	
09/14/2006	CANC		C: Gas Presure Test			...	
09/19/2006	CANC		C: Rough Plumbing			...	
09/19/2006	CANC		C: Gas Presure Test			...	
09/20/2006	AP		C: Rough Plumbing			1ft fl	
09/20/2006	AP		C: Gas Presure Test			...	
09/22/2006	PA		C: Rough Plumbing			9thfl 10th fl.	
09/22/2006	PA		C: Gas Presure Test			9th and 10th fl	
09/26/2006	CANC		C: Rough Plumbing			...	
09/26/2006	CANC		C: Gas Presure Test			...	
09/27/2006	CANC		C: Rough Plumbing			...	
09/27/2006	CANC		C: Gas Presure Test			...	
09/29/2006	PA		C: Rough Plumbing			11th fl	
09/29/2006	PA		C: Gas Presure Test			11th fl	
10/19/2006	REJ		C: Final Plumbing			no set on w/c vent in mech. room	
10/26/2006	PA		C: Rough Plumbing			215,216,217,315,316,317,	
10/26/2006	PA		C: Gas Presure Test			...	
10/31/2006	CANC		C: Rough Plumbing			...	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
10/31/2006	CANC		C: Gas Presure Test			...	
10/31/2006	REJ		C: Final Plumbing			no vent on w/h	
11/03/2006	PA		C: Gas Presure Test			gas piping to rtu	
11/07/2006	CANC		C: Final Plumbing			...	
11/08/2006	PA		C: Final Plumbing			all units but 215,216,217,	
11/09/2006	REJ		C: Final Plumbing			no access	
11/13/2006	PA		C: Final Plumbing			301thru, 330, 327 thru, 333	
11/14/2006	PA		C: Final Plumbing			...	
11/15/2006	PA		C: Final Plumbing			all units but 312,314,315,316	
11/16/2006	PA		C: Rough Plumbing			4th and 5th fl units 15,16,17,	
11/16/2006	PA		C: Final Plumbing			all units but 415, 416, 417, 418	
11/17/2006	CANC		C: Final Plumbing			...	
11/17/2006	AP1		C: Final Plumbing			p1,p2, install pipe ballard, install drain cover, paint and lable all gas piping, lobby no grab bars, sink not ADA	
11/27/2006	PA		C: Rough Plumbing			615-617; 715-717.	
11/27/2006	PA		C: Gas Presure Test			615-617; 715-717.	
11/28/2006	PA		C: Final Plumbing			5th floor except 502,507,529,532-locked...515,516,517-not ready...509- no HW; stove not connected...513- no HW; leak @ WH...520- no HW...521- no HW; gas leak @ WH...532- tub H/C crossed...no vents for maxitrol regulators.	
11/29/2006	PA		C: Final Plumbing			5th floor.	
12/01/2006	PA		C: Final Plumbing			5th floor except 515,16,17.	
12/01/2006	PA		C: Final Plumbing			601-tub stopped up...604-stove not working...606-no HW...610-no HW...611-no vanity...612- no HW; stove not working...caulk...no more inspections past 612.	
12/04/2006	CANC		C: Rough Plumbing			...	
12/04/2006	CANC		C: Final Plumbing			...	
12/06/2006	REJ		C: Rough Plumbing			tub not set	



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
12/08/2006	PA					C: Final Plumbing part 6th fl	
12/11/2006	CANC					C: Rough Plumbing ...	
12/11/2006	PA					C: Final Plumbing 314, 418	
12/11/2006	PA					C: Final Plumbing 6th fl allbut 615, 616 ,617	
12/15/2006	PA					C: Rough Plumbing 815,817,916,917	
12/15/2006	PA					C: Final Plumbing all but 715, 716, 717	
12/18/2006	PA					C: Final Plumbing 8th floor except 815,816,817.	
12/19/2006	PA					C: Rough Plumbing 815 816 817 915 916 917	
12/19/2006	PA					C: Final Plumbing 9th fl all but 915 916 917	
12/21/2006	AP					C: Rough Plumbing ...	
12/21/2006	AP					C: Gas Pressure Test ...	
12/27/2006	PA					C: Final Plumbing 215,216,217,315,316,317.	
01/22/2007	PA					C: Final Plumbing 10th fl	
01/23/2007	PA					C: Final Plumbing part 11th fl all but 1115,1116,1117	
01/24/2007	PA					C: Final Plumbing 4th,and 5th fl ,15,16,17 units	
01/31/2007	REJ					C: Rough Plumbing no test on ropl,	
02/01/2007	AP					C: Rough Plumbing ...	
02/01/2007	PA					C: Final Plumbing 615,616,617,715,716,717,	
02/06/2007	REJ					C: Final Plumbing no shower rods installed, no door on water heater room	
02/21/2007	PA					C: Final Plumbing hoist units 815-16-17 through 1115-16-17.	
06/04/2007	PA					C: Final Plumbing Unit 312 type a unit	
06/07/2007	CANC					C: Sewer ...	

R C: Final Plumbing N

<b>P0701068</b>	06/15/2007	<b>12/12/2007</b>	<b>EXPIRED</b>	<b>COM</b>	<b>3600 S GLEBE RD</b>	<b>2 DRINKING FOUNTAINS, 1 FLOOR DRAIN, 2 LAVATORIES, 2 WATER CLOSETS, AND 1 20 GALLON WATER HEATER.</b>	<b>\$102.77</b>
-----------------	------------	-------------------	----------------	------------	------------------------	--	-----------------

R C: Final Plumbing N

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P1401794</b>	07/07/2014	<b>04/12/2015</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS KITCHEN APPLIANCES APT #516N	\$168.36
	10/08/2014	REJ	C: Final Plumbing			N,H,L,N	
	10/09/2014	RFEE	C: Final Plumbing			N,H,L,N	
	10/10/2014	REJ	C: Final Plumbing			fees due	
	10/14/2014	AP	C: Final Plumbing			...	
<b>P1402809</b>	10/13/2014	<b>04/11/2015</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS KITCHEN APPLIANCE	\$100.04
	01/05/2015	REJ	C: Final Plumbing			no access	
<b>R</b>		<b>C: Final Plumbing</b>		<b>N</b>			
<b>P1603366</b>	11/08/2016	<b>07/30/2017</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS KITCHEN APPLIANCE	\$100.04
	01/31/2017	AP	R: Final Plumbing			...	
<b>P1701970</b>	07/11/2017	<b>01/07/2018</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS KITCHEN APPLIANCE	\$100.04
<b>R</b>		<b>C: Final Plumbing</b>		<b>N</b>			
<b>P1703017</b>	10/16/2017	<b>04/14/2018</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS WATER HEATER	\$100.04
<b>R</b>		<b>C: Final Plumbing</b>		<b>N</b>			
<b>P1800220</b>	01/22/2018	<b>07/21/2018</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS WATER HEATER	\$100.04
<b>R</b>		<b>C: Final Plumbing</b>		<b>N</b>			
<b>P1800221</b>	01/22/2018	<b>07/21/2018</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS WATER HEATER	\$100.04
<b>R</b>		<b>C: Final Plumbing</b>		<b>N</b>			
<b>P1800568</b>	02/20/2018	<b>08/19/2018</b>	EXPIRED	COM	3600 S GLEBE RD	REPLACE 01 GAS WATER HEATER. **	\$102.54
<b>R</b>		<b>C: Final Plumbing</b>		<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P1800788</b>	03/12/2018	<b>09/08/2018</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS HEATING APPLIANCES TO THE UNIT 530W FOR BECKVERMIT JOSEPH J	\$100.04
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			
<b>P1801591</b>	06/04/2018	<b>01/05/2019</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS KITCHEN APLIANCE	\$100.04
	07/09/2018	AP		C: General Plumbing	...		
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			
<b>P1900158</b>	01/17/2019	<b>07/16/2019</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS WATER HEATER	\$103.70
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			
<b>P1900448</b>	02/07/2019	<b>08/06/2019</b>	EXPIRED	COM	3600 S GLEBE RD	1 GAS KITCHEN APPLIANCE (REPLACE 1 GAS RANGE)	\$103.70
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			

Summary for 'TITLE' = Plumbing Permit (15 detail records)

<b>TOTAL COUNT</b>	<b>15</b>
<b>Grand Total</b>	<b>54</b>

From 01/01/2007 to 04/14/2020

# EXPIRED PERMITS REPORT

Grand Total

23

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>7 Building Permit</b>							
<b>B0700342</b>	02/09/2007	08/08/2007	EXPIRED	CMISC	3650 S GLEBE RD	01 WALL MOUNTED SIGN. **	\$35.61
R	C: Final Building			N			
<b>B0902139</b>	10/21/2009	04/19/2010	EXPIRED	CTBO	3650 S GLEBE RD	1 SIGN PERMIT	\$275.59
R	C: Final Building			N			
<b>B1001339</b>	06/28/2010	01/05/2011	EXPIRED	CTBO	3650 S GLEBE RD	INTERIOR DEMO	\$1,011.44
R	C: Final Building			N			
<b>B1101987</b>	08/10/2011	02/06/2012	EXPIRED	CTBO	3650 S GLEBE RD	1 NEW EXTERIOR NON-ILLUMINATED SIGN	\$275.59
R	C: Final Building			N			
<b>B1300758</b>	04/03/2013	10/23/2013	EXPIRED	CTBO	3650 S GLEBE RD	INTERIOR DEMO	\$397.69
R	C: Final Building			N			
<b>B1302702</b>	11/06/2013	05/05/2014	EXPIRED	CTBO	3650 S GLEBE RD	1 DOOR LOCK	\$264.74
R	C: Final Building			N			
<b>B1700461</b>	02/24/2017	08/23/2017	EXPIRED	CTBO	3650 S GLEBE RD	INTERIOR RENOVATION FOR TENANT	\$385.41
R	C: Final Building			N			
R	C:Special Inspect Final Letter			N			

Summary for 'TITLE' = Building Permit (7 detail records)

**TOTAL COUNT**

**7**

## 1 Electrical Permit

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>E0700258</b>	02/09/2007	<b>08/08/2007</b>	EXPIRED	COM	3650 S GLEBE RD	01 CIRCUIT, 01 OUTDOOR SIGN. RE; B-0700342. **	\$35.61

R C: Final Electrical N

Summary for 'TITLE' = Electrical Permit (1 detail record)

**TOTAL COUNT 1**

**1 Fire Permit**

<b>F0700514</b>	06/13/2007	<b>02/05/2008</b>	EXPIRED	COM	3650 S GLEBE RD	5 SPRINKLER HEADS	\$131.84
-----------------	------------	-------------------	---------	-----	-----------------	-------------------	----------

08/09/2007 PA C: Hydro  
 1st floor tenent - Cardinal Cleaners -> plans show ALL pipe being 2 1/2".....NOT installed that way.  
 Shall re-submit plans to show actual installation (as built).

R C: Final Fire N

Summary for 'TITLE' = Fire Permit (1 detail record)

**TOTAL COUNT 1**

**1 Mechanical Permit**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>M0600701</b>	06/20/2006	01/12/2008	EXPIRED	COM	3650 S GLEBE RD	221 CONDENSERS, 65 FIRE DAMPENERS	\$3,267.19
08/03/2006	PA		C: Rough Mechanical			risers 1st-4th floors	
08/04/2006	PA		C: Rough Mechanical			risers 5th-8th floor	
08/16/2006	PA		C: Rough Mechanical			wrap on grease duct 1st-roof	
08/17/2006	PA		C: Rough Mechanical			8th-11th floor risers	
08/18/2006	PA		C: Rough Mechanical			units 149,152,153,154,155,156,157,157	
08/25/2006	PA		C: Rough Mechanical			units 147,148, 150 & 151 at first floor	
09/12/2006	REJ		C: Rough Mechanical			...	
09/14/2006	PA		C: Rough Mechanical			units 238-241 and 266-272	
09/25/2006	CANC		C: Rough Mechanical			...	
09/28/2006	PA		C: Rough Mechanical			3rd floor units east side from unit 338 to 372 except 343 & 363. Contractor advised to do minor corrections on unit 342,358,361 & 366.	
10/10/2006	PA		C: Rough Mechanical			4th floor units east side from 439 to 472 except 438 & 443 (not yet ready) and notes on the ff. units 439 - drain not connected, 457 - con/heat pump not yet installed, copper pipes touching exhaust ducts on 472,471,460,458,	
10/12/2006	CANC		C: Rough Mechanical			Inspection cancelled by contractor.	
10/24/2006	PA		C: Rough Mechanical			1sty floor lobby	
10/31/2006	PA		C: Rough Mechanical			5th floor units except 539 & 549 - copper pipe touching ductwork, 543 - not yet ready, 551 & 562 - flexduct support and copper pipe touching ductwork, 552 - flex duct support needed.	
12/06/2006	CANC		C: Rough Mechanical			Person in charge had an emergency call.	
12/11/2006	CANC		C: Final Mechanical			Wrong scheduled permit no.	
12/14/2006	CANC		C: Rough Mechanical			not yet ready. lot of corrections to be made.	
12/18/2006	PA		C: Rough Mechanical			6th floor units from 638 to 672 with common note (exhaust ducts needs to have addt'l support. 7th floor units 742,744,745,747,786 & 787 with note ( exhaust duct needs addt'l support and some copper pipe touching ductwork)	
01/12/2007	PA		C: Rough Mechanical			units 844,846,847,886,887	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
01/26/2007	PA		C: Rough Mechanical			9th floor units	
01/29/2007	PA		C: Rough Mechanical			10th floor units	
02/07/2007	REJ		C: Rough Mechanical			not yer ready.	
02/28/2007	PA		C: Rough Mechanical			11th floor units contact 836-473-6854	
03/01/2007	PA		C: Rough Mechanical			units 843,842,845,8100,8101 and units 539,549,and543	
03/02/2007	PA		C: Rough Mechanical			units 176,177,178 438,443	
03/06/2007	PA		C: Rough Mechanical			7th floor common areas rest of units on 2nd floor	
04/12/2007	PA		C: Rough Mechanical			2nd floor rec. room	
04/20/2007	REJ		C: Rough Mechanical			have not finished dryer vents on some tiers do not have stickers on units informing that they have a water detection devise in cond. line need to install gromets on line sets where they enter unit	
04/23/2007	PA		C: Rough Mechanical			7th floor party room	
04/24/2007	REJ		C: Final Mechanical			not ready	
05/08/2007	PA		C: Final Mechanical			units 371,338,370,339,369,340,367,366,341,365,343,344,345, unit 342 not working and unit 368 need dryer cleanout	
05/09/2007	PA		C: Final Mechanical			all units on 3dr floor except 368	
05/10/2007	REJ		C: Final Mechanical			4th floor not ready not ready for core and shell	
05/11/2007	PA		C: Final Mechanical			core and shell for garage and roof	
05/16/2007	PA		C: Final Mechanical			Core and shell Ground floor, 2nd,3rd & 4th floor. Ground floor front lobby with note ( 2 storage room at back of front desk needs to have return air opening.)	
05/18/2007	PA		C: Final Mechanical			446,464,463,445,444,443,442,466,467,440,468,469,439,470,438 ok units 465,441and 471 not ready	
05/18/2007	PA		C: Final Mechanical			remaining units in 4th floor including 441,465 & 471 (corrections already done)	
05/22/2007	PA		C: Final Mechanical			core and shell except fitness room and party room on 7th floor	
05/22/2007	PA		C: Final Mechanical			units 245,244,243,242,261,241,262,263,240,264,265,266,267, units 239 and 238 not ready	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
05/23/2007	PA		C: Final Mechanical			all units on 2nd floor except 238 no vent access,247,248 cover missing 259 no power	
05/24/2007	PA		C: Final Mechanical			half 5th floor units	
05/25/2007	PA		C: Final Mechanical			all units on 5th floor	
05/25/2007	PA		C: Final Mechanical			Ground floor units.	
06/01/2007	PA		C: Final Mechanical				
						645,644,643,642,666,641,667,668,640,669,670,639,671,638	
06/04/2007	PA		C: Final Mechanical			units 646,665,664,647,647,650,653,	
06/06/2007	PA		C: Final Mechanical			Final inspection on 3rd floor units already done by GML except 368 on May 8, 2007. Remaining units on 6th floor 657,656,658,655,659,654,653,661 & 660 with note (no power to exhaust fan)	
06/07/2007	CANC		C: Final Mechanical			cancelled by contractor at 7:15 a.m.	
06/08/2007	PA		C: Final Mechanical			7th floor unit except 742,749 & 765.	
06/19/2007	PA		C: Final Mechanical			units 649,651,652,662 units 742,749,765	
06/20/2007	PA		C: Final Mechanical			8th floor units (842 to 851 ) except 848 & 849.	
06/21/2007	PA		C: Final Mechanical			Unit 848 & 849. Fitness/Gym on 2nd floor with note. ( to seal a portion on ductwork and firestopping in 1 mach' room)	
06/26/2007	PA		C: Final Mechanical			9th floor units	
06/27/2007	REJ		C: Final Mechanical			10th floor not ready	
07/02/2007	PA		C: Final Mechanical			10th and 11th floor units except 1143 (not yet ready)	
07/02/2007	REJ		C: Final Mechanical			no access to 10th floor	
07/11/2007	PA		C: Final Mechanical			unit 1143 and 7th floor clubhouse	
07/16/2007	PA		C: Final Mechanical			poolhouse	

R

C: Final Mechanical

N

Summary for 'TITLE' = Mechanical Permit (1 detail record)

**TOTAL COUNT**

**1**



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
4						Periodic Inspect Elev	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2218</b>	10/24/2006	<b>03/28/2018</b>	NOTIFY	TRACTI	3650 S GLEBE RD	PERIODIC INSPECTION FOR TRACTION ELEVATOR	\$4,655.50
02/01/2008	AP		C: Final Fire/Elevator			all final testing complied with including a full load generator test with this buildings' traction cars #1 to #4 and the traction cars #1 to #4 at the 3600 South Glebe Road address.	
10/23/2008	AP		C: GSS/Governor/speed & safety			no violations noted	
						issue new certificates	
08/21/2009	AP		C: GSS/Governor/speed & safety			car 1 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			no violations noted	
						issue new certificates	
06/26/2013	AP		C: 5 YR/Full Load			no violations noted	
						issue new certificates	
06/16/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
06/26/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
11/18/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 09/29/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 02/05/2016	
02/10/2017	AP		C: GSS/Governor/speed & safety			REF 7775691	
02/12/2018	REJ		C: 5 YR/Full Load			REF 9882638	
02/12/2018	NOV		C: 5 YR/Full Load			REF 9882735	
03/16/2018	REJ		C: 5 YR/Full Load			REF 10102228	
04/20/2018	AP		C: 5 YR/Full Load			REF 10342479	
02/26/2019	REJ		C: GSS/Governor/speed & safety			REF 12517585	
03/29/2019	REJ		C: GSS/Governor/speed & safety			REF 12729118	
03/29/2019	NOV		C: GSS/Governor/speed & safety			REF 12729148	
05/15/2019	AP		C: GSS/Governor/speed & safety			REF 13040146	
03/24/2020	REJ		C: GSS/Governor/speed & safety			REF 15015015	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2219</b>	10/24/2006	<b>03/28/2018</b>	<b>NOTIFY</b>	<b>TRACTI</b>	<b>3650 S GLEBE RD</b>	<b>PERIODIC INSPECTION FOR TRACTION ELEVATOR</b>	<b>\$4,655.50</b>
02/01/2008	AP		C: Final Fire/Elevator			see PIE2218, all cars finaled.	
10/23/2008	AP		C: GSS/Governor/speed & safety			see pie 2218	
08/21/2009	AP		C: GSS/Governor/speed & safety			car 2 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			see pie 2218	
06/26/2013	AP		C: 5 YR/Full Load			see pie 2218	
06/16/2015	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
06/26/2015	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
11/18/2015	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 09/29/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 02/05/2016	
02/10/2017	AP		C: GSS/Governor/speed & safety			REF 7775691	
02/12/2018	REJ		C: 5 YR/Full Load			REF 9882638	
02/12/2018	NOV		C: 5 YR/Full Load			REF 9882735	
03/16/2018	REJ		C: 5 YR/Full Load			REF 10102228	
04/20/2018	AP		C: 5 YR/Full Load			REF 10342479	
02/26/2019	REJ		C: GSS/Governor/speed & safety			REF 12517585	
03/29/2019	REJ		C: GSS/Governor/speed & safety			REF 12729118	
03/29/2019	NOV		C: GSS/Governor/speed & safety			REF 12729148	
05/15/2019	AP		C: GSS/Governor/speed & safety			REF 13040146	
03/24/2020	REJ		C: GSS/Governor/speed & safety			REF 15015015	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2220</b>	10/24/2006	<b>03/28/2018</b>	<b>NOTIFY</b>	TRACTI	3650 S GLEBE RD	PERIODIC INSPECTION FOR TRACTION ELEVATOR	\$4,270.50
10/23/2008	AP		C: GSS/Governor/speed & safety			see pie 2218	
08/21/2009	AP		C: GSS/Governor/speed & safety			car 3 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			see pie 2220	
06/26/2013	AP		C: 5 YR/Full Load			see pie 2218	
06/16/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
06/26/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
11/18/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 09/29/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 02/05/2016	
02/10/2017	AP		C: GSS/Governor/speed & safety			REF 7775691	
02/12/2018	REJ		C: 5 YR/Full Load			REF 9882638	
02/12/2018	NOV		C: 5 YR/Full Load			REF 9882735	
03/16/2018	REJ		C: 5 YR/Full Load			REF 10102228	
04/20/2018	AP		C: 5 YR/Full Load			REF 10342479	
02/26/2019	REJ		C: GSS/Governor/speed & safety			REF 12517585	
03/29/2019	REJ		C: GSS/Governor/speed & safety			REF 12729118	
03/29/2019	NOV		C: GSS/Governor/speed & safety			REF 12729148	
05/15/2019	AP		C: GSS/Governor/speed & safety			REF 13040146	
03/24/2020	REJ		C: GSS/Governor/speed & safety			REF 15015015	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>PIE2221</b>	10/24/2006	<b>03/28/2018</b>	NOTIFY	TRACTI	3650 S GLEBE RD	PERIODIC INSPECTION FOR TRACTION ELEVATOR	\$3,826.50
10/23/2008	AP		C: GSS/Governor/speed & safety			see pie 2218	
08/21/2009	AP		C: GSS/Governor/speed & safety			car 4 o.k.	
03/04/2010	AP		C: GSS/Governor/speed & safety			see pie 2218	
06/26/2013	AP		C: 5 YR/Full Load			see pie 2218	
06/16/2015	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
06/26/2015	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 06/09/2015	
11/18/2015	AP		C: GSS/Governor/speed & safety			BY NEIS ON 09/29/2015	
03/16/2016	REJ		C: GSS/Governor/speed & safety			BY NEIS ON 02/05/2016	
02/10/2017	AP		C: GSS/Governor/speed & safety			REF 7775691	
02/12/2018	REJ		C: 5 YR/Full Load			REF 9882638	
02/12/2018	NOV		C: 5 YR/Full Load			REF 9882735	
03/16/2018	REJ		C: 5 YR/Full Load			REF 10102228	
04/23/2018	AP		C: 5 YR/Full Load			REF 10342479	
02/26/2019	REJ		C: GSS/Governor/speed & safety			REF 12517585	
03/29/2019	REJ		C: GSS/Governor/speed & safety			REF 12729118	
03/29/2019	NOV		C: GSS/Governor/speed & safety			REF 12729148	
05/15/2019	AP		C: GSS/Governor/speed & safety			REF 13040146	
03/24/2020	REJ		C: GSS/Governor/speed & safety			REF 15015015	

Summary for 'TITLE' = Periodic Inspect Elev (4 detail records)

**TOTAL COUNT 4**

**9**

**Plumbing Permit**

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P0600599</b>	03/15/2006	11/19/2007	EXPIRED	COM	3650 S GLEBE RD	2 BACKFLOW PREVENTERS, 221 DISHWASHERS, 5 HOSE BIB/WALL HYD., 221 ICE MAKERS, 414 LAVATORIES, 93 SHOWERS, 221 SINKS, 312 TUBS, 8 URINALS 324 WATER CLOSET, 1 BUILDING SEWER, 1 WATER SERVICE, 221 GAS RANGES, 3 GAS ROOFTOP UNITS, 221 GAS WATER HEATERS, 221 W	\$31,962.73
07/20/2006	REJ			C: Rough Plumbing		no approved plans	
08/11/2006	REJ			C: Rough Plumbing		pip[ing covered without insp	
08/15/2006	CANC			C: Rough Plumbing		...	
08/15/2006	CANC			C: Gas Presure Test		...	
08/22/2006	PA			C: Rough Plumbing		1st fl	
08/25/2006	PA			C: Rough Plumbing		1st fl	
08/25/2006	PA			C: Gas Presure Test		1st fl	
08/28/2006	CANC			C: Rough Plumbing		...	
08/31/2006	CANC			C: Fire Main Water Service		...	
09/01/2006	AP			C: Fire Main Water Service		...	
09/01/2006	CANC			C: Rough Plumbing		...	
09/05/2006	PA			C: Rough Plumbing		2 fl. units 38-72-71-39-70-69-40-68-67-41-66-42	
09/11/2006	PA			C: Gas Presure Test		2nd floor	
09/14/2006	PA			C: Rough Plumbing		3rd fl	
09/14/2006	PA			C: Gas Presure Test		3rd fl	
09/29/2006	CANC			C: Rough Plumbing		...	
09/29/2006	CANC			C: Gas Presure Test		...	
10/06/2006	CANC			C: Rough Plumbing		...	
10/06/2006	CANC			C: Gas Presure Test		...	
10/10/2006	RFEE			C: Rough Plumbing		no one on job	
10/19/2006	REJ			C: Rough Plumbing		off set in waste stack venting	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
10/20/2006	REJ		C: Rough Plumbing			no plumber on job	
10/25/2006	PA		C: Rough Plumbing			4 fl. units 438-72-71-39-69-68-41-66-42-44-45-46-47-67	
10/27/2006	REJ		C: Rough Plumbing			...	
10/27/2006	REJ		C: Gas Presure Test			...	
11/01/2006	PA		C: Rough Plumbing			4th fl	
11/01/2006	PA		C: Gas Presure Test			4th fl	
11/02/2006	AP		C: Rough Plumbing			...	
11/02/2006	AP		C: Gas Presure Test			...	
11/08/2006	CA		C: Rough Plumbing			IVRS - AP canceled	
11/14/2006	CANC		C: Rough Plumbing			...	
12/06/2006	CANC		C: Rough Plumbing			...	
12/07/2006	CANC		C: Rough Plumbing			...	
12/15/2006	CANC		C: Rough Plumbing			...	
12/19/2006	CANC		C: Rough Plumbing			...	
12/19/2006	CANC		C: Gas Presure Test			...	
12/22/2006	PA		C: Rough Plumbing			639,640 .641,642,643,644	
12/22/2006	PA		C: Gas Presure Test			639,640,641,642,643,644,	
12/26/2006	AP		C: Rough Plumbing			6th floor rough plumbing an gas pressure test.	
12/27/2006	PA		C: Rough Plumbing			pool piping.	
01/05/2007	PA		C: Gas Presure Test			r.t.u	
01/10/2007	PA		C: Rough Plumbing			7th fl	
01/10/2007	PA		C: Gas Presure Test			7th fl	
01/31/2007	REJ		C: Rough Plumbing			no test on ropl	
02/01/2007	CANC		C: Final Plumbing			...	
02/02/2007	REJ		C: Rough Plumbing			no test on ropl	
02/02/2007	REJ		C: Gas Presure Test			...	
02/05/2007	REJ		C: Final Plumbing			no fixtures not set	
02/13/2007	REJ		C: Rough Plumbing			kit, and tolit room not to ada	
02/15/2007	RFEE		C: Rough Plumbing			per. unit 443,343,243	

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
02/15/2007	RFEE		C: Gas Presure Test			243,343,443	
02/23/2007	REJ		C: Rough Plumbing			no one on site. re fee	
02/26/2007	PA		C: Rough Plumbing			1 fl. lobby ada bath. 7 fl. day room. 8 fl. units 843-42-44-51-45-46-47-48. 49-traped vent.	
02/26/2007	PA		C: Gas Presure Test			units 843-42-44-51-45-46-47-48. 49-50 no test.	
02/26/2007	REJ		C: Final Plumbing			no one on site	
03/02/2007	REJ		C: Gas Presure Test			9th fl	
03/06/2007	AP		C: Rough Plumbing			9th fl	
03/06/2007	AP		C: Gas Presure Test			9th fl	
03/07/2007	PA		C: Rough Plumbing			2nd fl all but h/c showers	
03/15/2007	PA		C: Rough Plumbing			10 th fl	
03/15/2007	PA		C: Gas Presure Test			10 th fl	
03/21/2007	PA		C: Rough Plumbing			11th fl	
03/21/2007	PA		C: Gas Presure Test			11th fl	
04/04/2007	PA		C: Rough Plumbing			...	
04/04/2007	AP		C: Gas Presure Test			...	
04/09/2007	REJ		C: Final Plumbing			...	
04/12/2007	PA		C: Final Plumbing			338 to 372	
04/17/2007	PA		C: Final Plumbing			438 to 472	
05/11/2007	PA		C: Final Plumbing			1st floor bathroom and kitchen sink	
05/17/2007	CANC		C: Final Plumbing			In order to put bonding wire on manifolds	
05/17/2007	CANC		C: Additional Time			In order to put bonding wire on manifolds	
05/18/2007	PA		C: Additional Time			units 240-245-and 264-266 - Core and shell is on hold until corrections are made to bond the manifolds.	
05/23/2007	PA		C: Final Plumbing			Entire 2nd floor except for 246, 247, 248, 262, 239	
05/23/2007	PA		C: Final Plumbing			entire 1st floor except for 177	
05/23/2007	PA		C: Additional Time			...	
05/24/2007	PA		C: Final Plumbing			entire 5th floor except for 544, 558, 564	
06/11/2007	PA		C: Final Plumbing			6TH FLOOR	



PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
06/13/2007	PA		C: Final Plumbing			2nd floor except for 246,247,248, and health club	
06/13/2007	PA		C: Final Plumbing			6th floor complete	
07/05/2007	PA		C: Final Plumbing			7th floor except for party room /w 2 restrooms	
07/11/2007	PA		C: Final Plumbing			9th floor , 2 restrooms on 7th floor	
07/24/2007	PA		C: Final Plumbing			10th floor except for 1048, fitness center and pool	
07/27/2007	PA		C: Final Plumbing			11th floor except for 1149	
07/30/2007	PA		C: Final Plumbing			246 ok,247 no hot water, w/c too far from wall	
08/02/2007	PA		C: Final Plumbing			Unit 247	
10/02/2007	PA		C: Final Plumbing			unit 248, community room	
						unit 1149	
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			
<b><u>P1500394</u></b>	02/05/2015	<b>08/04/2015</b>	<b>EXPIRED</b>	<b>COM</b>	<b>3650 S GLEBE RD</b>	<b>1 GAS KITCHEN APPLICANCE</b>	<b>\$100.04</b>
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			
<b><u>P1503987</u></b>	12/29/2015	<b>06/26/2016</b>	<b>EXPIRED</b>	<b>COM</b>	<b>3650 S GLEBE RD</b>	<b>1 GAS WATER HEATER</b>	<b>\$102.54</b>
01/19/2016	REJ		C: Final Plumbing			back grade on vent pipe	
02/19/2016	REJ		C: Final Plumbing			#1050	
03/18/2016	REJ		C: Final Plumbing			verify pipe joint[use mission coupling]	
						previous rejection unclear, waiting to talk to homeowner	
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			
<b><u>P1600055</u></b>	01/06/2016	<b>07/04/2016</b>	<b>EXPIRED</b>	<b>COM</b>	<b>3650 S GLEBE RD</b>	<b>1 GAS WATER HEATER</b>	<b>\$102.54</b>
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			
<b><u>P1603784</u></b>	12/14/2016	<b>06/12/2017</b>	<b>EXPIRED</b>	<b>COM</b>	<b>3650 S GLEBE RD</b>	<b>1 GAS KITCHEN APPLIANCE</b>	<b>\$100.04</b>
<b>R</b>	<b>C: Final Plumbing</b>			<b>N</b>			

PERMIT	APPLIED	EXPIRED	STATUS	TYPE	ADDRESS	DESCRIPTION	COST
<b>P1703579</b>	12/05/2017	06/03/2018	EXPIRED	COM	3650 S GLEBE RD	1 GAS WATER HEATER	\$100.04
R	C: Additional Time			N			
R	C: Cross Connection			N			
R	C: Final Plumbing			N			
R	C: Fire Main Water Service			N			
R	C: Gas Pressure Test			N			
R	C: General Plumbing			N			
R	C: Groundwork			N			
R	C: Rough Plumbing			N			
R	C: Sewer			N			
R	C: Sewer Cap-off Plumbing			N			
R	C: Water Service			N			
<b>P1803775</b>	12/14/2018	06/12/2019	EXPIRED	COM	3650 S GLEBE RD	1 GAS WATER HEATER	\$103.70
R	C: Final Plumbing			N			
<b>P1901981</b>	06/20/2019	12/17/2019	EXPIRED	COM	3650 S GLEBE RD	1 GAS WATER HEATER	\$103.70
R	C: Final Plumbing			N			
<b>P1903341</b>	10/15/2019	04/12/2020	EXPIRED	RES	3650 S GLEBE RD	1 GAS KITCHEN APPLIANCE SUITE 1047	\$101.54
R	R: Final Plumbing			N			

Summary for 'TITLE' = Plumbing Permit (9 detail records)

<b>TOTAL COUNT</b>	<b>9</b>
<b>Grand Total</b>	<b>23</b>

Type: CECASE Vers: 201 Code Enforcement Case Sub-Type: PICKUP (Project)

Case #: CE191422 Address: 3600 S GLEBE RD ARL

Status: ACTIVE OWNER: COMMONWEALTH ATLANTIC PROPERTIES INC

Date: 06/06/2019 Back Step

Screen	Fees	Doc	People	Loc	Desc	L/H/N	Cond	Insp	Relate	Events	OK Appr	OffLink
--------	------	-----	--------	-----	------	-------	------	------	--------	--------	---------	---------

### General Information Screen

Status: ACTIVE Initials: RAF PICKUP

Building Name: Ste/Apt #:

Address: 3600 S GLEBE RD ARL Insp Area: CE2

Parcel No (RPC): 34-027-030 Zoning: C-O-1. PT

Location: Public Own? N

Property Owner: COMMONWEALTH ATLANTIC PROPERTIES INC Historic Dist? N

Tenant: NSA: H

Phone Number: (H) (W) ( ) -

Civic Association: NONE Key Dates

Complaint: Planter box with suppression system attached collapsing. Referral from A Activated: 06/06/2019

Gram/Proj #: Property Class : 200 GenCom VacLand-no sitepla 1st Inspect: 06/07/2019

Site Plan #: 346 Next Inspection Date : 06/07/2019

Variance #: Ticketed: / /

Dilapidated Property :  No Violation Found (Y/N) :  Comply by: 06/22/2019

Call first?  Emergency?  Closed: / /

Call Complainant after Inspection?  Case Transferred by: Entered By: RFREEMAN

Last Inspection Date: / /

Type: ISCOFO Vers: 2014 Certificate of Occupancy Sub-Type: PARTIAL (Project)

Cert #: CO1600593 Address: 3600 S GLEBE RD ARL  
 Status: ISSUED OWNER: FRANK MILLER  
 Date: 07/11/2016 Back Stop

Screen Fees Doc People Loc Desc Cond L/H/N Insp Relate Appr Events OffLin

General Information Screen

Status: ISSUED Initials: JW Insp Area: ZN18 Update + Exit Back

Sub Type: PARTIAL New Const-Partial CO NW Building Permit #: B1600773  
 Applicant: DAN KISER Public Owned (Y/N): N Electrical Permit #: E1601407  
 Legal Name: Historic Dist(Y/N): N Fire Permit #: F1600396  
 Trade Name: INOVA Hazardous Storage: N Mech. Permit #: M1600682  
 Project Address: 3600 S GLEBE RD ARL Ready for Inspection: Y Plumbing Permit #: P1601365  
 Location: 3600 S GLEBE RD Will Call for Inspection: N Due Date: / /  
 Floor #: 1 Suite #: 110 Neighborhood Svc Area: H

<CODE INFORMATION> Construction Involved? Y **COR Business License #**  
 Construction Type: TB Use Group(s): B Fire Supp.(y/n): Y Fire Alarm (y/n): Y  
 Proposed Use: OFFICE Fire Suppression Systems Required (y/n): Y  
 Previous Use: OFFICE Fire Conditions/Notes:

Occupant Load: 0 Seats: 0 Number of Children: 0 Key Dates  
 Issuance of Capacity Certificates QTY: 0 Fee: \$0.00 Applied: 07/11/2016  
 Active: 07/11/2016

<ZONING INFORMATION> Zoning: C-O-1. Next Inspection: 08/09/2016  
 Use Permit: Case Number: Approved: 06/12/2017  
 Variance: Case Number: Tenant Operating: Y / / Issued: 06/12/2017  
 Code Modification: N Case Number: NONE 1st Inspection: 08/09/2016 Last Inspections: 04/05/2017  
 Site Plan: SP: 346.00 V.U.S.B.C.: 2012 Entered By: JWADE

Type: ISCOFO Vers: 2014 Certificate of Occupancy Sub-Type: CNGUSE (Project)

Cert #: CO1601090 Address: 3600 S GLEBE RD ARL  
 Status: ISSUED APPLICANT: CHERYL SALICE  
 Date: 12/05/2016 Back Step

Screen Fees Doc People Loc Desc Cond L/H/N Insp Relate Appr Events OffLink

General In

General Information Screen

Status: ISSUED Initials: CDB Insp Area: ZN9 Update + Exit Back

Sub Type: CNGUSE Change Use Group: ABS Building Permit #: B1601893  
 Applicant: CHERYL SALICE Public Owned (Y/N): N Electrical Permit #: E1602808  
 Legal Name: Historic Dist(Y/N): N Fire Permit #: F1601008  
 Trade Name: PEDIATRIC ASSOC OF ALEXANDRIA Hazardous Storage: N Mech. Permit #: M1601630  
 Project Address: 3600 S GLEBE RD ARL Ready for Inspection: Y Plumbing Permit #: P1603676  
 Location: 3600 S GLEBE RD Will Call for Inspection: N Due Date: / /  
 Floor #: 1 Suite #: 160 Neighborhood Svc Area: H

<CODE INFORMATION> Construction Involved?  COR Business License # BLC-1001123407-02  
 Construction Type: 2B Use Group(s): B Fire Supp (y/n): Y Fire Alarm (y/n): Y  
 Proposed Use: OFFICE Fire Suppression Systems Required (y/n): Y  
 Previous Use: RESTAURANT Fire Conditions/Notes:

Occupant Load: 0 Seats: 0 Number of Children: 0 Key Dates  
 Issuance of Capacity Certificates QTY: 0 Fee: \$0.00 Applied: 12/05/2016  
 Active: 12/05/2016  
 Next Inspection: 12/13/2016

<ZONING INFORMATION> Zoning: C-O-1  
 Use Permit: Case Number:  
 Variance: Case Number: Tenant Operating: Y / /  
 Code Modification: N Case Number: NONE 1st Inspection: 12/13/2016 Last Inspections: 12/09/2016  
 Site Plan: SP-346.00 V.U.S.B.C.: 2012 Entered By: CBARNES1